



COMMISSIONERS

STEVE CRAMER, CHAIR

JOAN CAMPBELL

BARB SYKORA

MICHAEL VEKICH

JOHN WADE

# *MONTHLY PROJECT STATUS REPORT*

*MEETING OF MARCH 19, 2010*



Date: March 19, 2010

Subject: March 2010 Monthly Project Status Report

Enclosed you will find our Monthly Project Status Report, for the period ending March 19<sup>th</sup>. Most notable, this is the LAST monthly report to be submitted prior to Opening Day! Current activities include the following:

**Construction Closeout:**

- D1/D2 construction meetings continue weekly between Mortenson and the Twins. D1 construction items are for the most part completed, while the D2 items will continue into the playing season.
- The wind veil installation is complete. The artist indicated that the “gap” in the building expansion joint needs to be filled. Work is nearing completion on that modification.
- The team store is open, and the sign installation is complete on the team store roof.
- The entire ballpark punchlist has been completed, and is now being back-punched by Populous. With the removal of snow from the plaza, a final punchlist has also been prepared for that location.
- Additional pipe heat trace and insulation activities continue at various areas throughout the ballpark and beneath the plaza.
- Most ad panels have been installed, the grandstand ad panel installation will commence shortly.
- Final curb and walkway modifications are wrapping up inside the A-ramp, at the end of the pedestrian walkway. With the remaining budget balance, the City will provide additional wayfinding signage within the ramp.
- Additional signage is being added at the gates (existing messages), at the North Access road, and at 1<sup>st</sup>/6<sup>th</sup> on the plaza extension.
- Final adjustments and some repainting is underway for various signs within the ballpark.
- Discussions continue between the MBA, the Twins, and MnDOT for highway signage.
- Training continues for video and audio control systems, and all lighting control systems within the facility.
- The plaza was formally dedicated and opened to the public on March 13<sup>th</sup>, to much fanfare.
- The Al Price Public Artwork is complete and has been installed in the Vertical Circulation Building.
- A building-wide electrical load test is scheduled for about March 23<sup>rd</sup>, in which everything associated with a game-day condition will be operational.
- A building-wide escalator test will occur before any opening events, to simulate maximum loading conditions on operating escalators.
- The Certificate of Substantial Completion has been delivered to the Twins by Populous and Mortenson.
- Various landscaping efforts will commence towards the end of April, including along Twins Way, 7<sup>th</sup> Street N, and at the triangle island next to Target Center.

## MBA Monthly Project Status Report

March 19, 2010

Page 2

- Mortenson has begun final OCIP reconciliations with their remaining subcontractors, this effort will run into the next couple of months.
- As-built documents are being compiled by Mortenson and forwarded to the Twins. Mortenson may provide additional resources to the Twins for entry of pertinent O&M information into the Facility 360 preventive maintenance program.

### Claims / Disputes:

- HEP unit breaker issues with Northstar have been resolved, and Northstar is moving forward with modifications.
- The MBA met with Lund-Martin and the City regarding plaza stains from B-ramp construction activities. Lund-Martin has issued a check to the MBA for costs incurred for cleanup. In addition, Lund-Martin continues, under Populous supervision, to provide additional cleanup.
- A section of the 2<sup>nd</sup> Ave N fencing is scheduled for replacement, the costs to be reimbursed by Target Center.
- The project team continues to meet weekly to examine and negotiate various cost issues, change orders, and disputes. It is the desire of all that all construction cost issues will be resolved and closed out by June.

### Agreements:

- An agreement has been written for additional Northstar lighting enhancements beneath the promenade, awaiting Metro Transit signatures.
- An agreement has been drafted to close out all Northstar / Ballpark cost issues, and is currently being reviewed by MnDOT.

### Property/Title Issues:

- The Cedar Lake Trail Agreement has been completed between the City and the MBA.
- The Horizontal Registered Land Survey has been submitted to the City.
- The Parcel Decree and Supplemental Order (draft) for the Title Registration currently is under review by the Examiner of Titles.
- All utility easements have been submitted to the City for final review and recording.
- A review of remaining URS survey and title scope was held. At the present, it appears that enough budget remains to complete the required activities.

### Budget:

- MBA staff is prepared to brief the Commissioners on the closeout status of the ballpark and infrastructure budgets, and remaining cost exposure.

### Schedule:

- The Twins continue to develop a variety of inaugural events and activities.

### Quality:

- AET and Braun-Intertec closeout reports have been submitted to the City. Braun continues to work with Mortenson to address some paint punchlist issues. AET has submitted to Hennepin County and MPCA a draft close-out report for the Response Action Plan, and is awaiting feedback.

**MBA Monthly Project Status Report**

**March 19, 2010**

**Page 3**

**Other:**

- Staffing requirements are currently being determined by the Twins for Open House and other inaugural events. This will include Mortenson and subcontractor critical support personnel.
- The Twins continue to purchase and take possession of FF&E items.

**Insurance:**

- The OCIP program officially terminated on March 3<sup>rd</sup>. All subs remaining on site are now operating with their own company policies in place. A “final” briefing for the Board has been pushed out, awaiting Mortenson’s reconciliation of project hours with their subcontractors.
- The Builder’s Risk policy officially ends on March 26<sup>th</sup>.

Respectfully submitted, I may be reached at (612) 543-7273 should you have any questions or comments regarding the enclosed information.

**MINNESOTA BALLPARK AUTHORITY**

Ed Hunter  
Project Manager



*COMMISSIONERS*

*STEVE CRAMER, CHAIR*

*JOAN CAMPBELL*

*BARB SYKORA*

*MICHAEL VEKICH*

*JOHN WADE*

# **COMMUNITY PARTICIPATION PROGRAM UPDATE**

*MEETING OF MARCH 19, 2010*



*with Thor Construction*

DATE: March 16, 2010  
TO: Dick Strassburg, Minnesota Twins  
FROM: Lynn R. Littlejohn  
RE: Target Field Community Participation Program

### **SWMBE Program**

- The SWMBE project goal is 30%. The aggregate SWMBE participation achieved is 34%.
- \$314M dollars of work was procured with \$108M spent with SWMBE firms.
- 130 different SWMBE firms were awarded work with 90% local firms
- 29 firms had multiple contracts and 18 firms had prime contracts.
- 50% of the SWMBE firms were suppliers and 50% were subcontractors.
- Contract values have ranged from \$4,000 to \$6 million.

### **Workforce Diversity**

- The project utilization goals are 25% minority and 5% female. The goals are expressed as a percentage of the total project work hours.
- The project utilization levels through February were 26% minority and 7% female with approximately 2,038,000 total hours worked.
- There were 1000 workers on the project at its peak and 3500 total workers.
- 14 firms were recognized for their workforce diversity achievements.

### **Community Workforce Program**

- The program is to expose the under-employed and unemployed residents to the construction industry by providing on-the-job training on the project and act as a feeder into other opportunities.
- Sixty-two (62) individuals have been hired for the CWP program; 47 males and 15 females.
- The referral organizations have been Summit Academy (35 hires), Construction Careers Coalition (7 hires), Merrick (2 hires), St. Paul College (2 hires) and the Bricklayers Youth Development Program (1 hire).
- The remaining 15 hires have been 3 applicants and 12 first year union apprentices.
- The trades the participants were hired for included carpenter, laborer, ironworker, bricklayer, elevator helper, plumber, roofer, tile finisher, sheet metal, painter and operator
- The hiring companies were Ames, Ceco, E & J Rebar, Amerec, Mortenson, Olympic, B & D Masonry, Schindler, Grazzini, MG McGrath, MMC, Veit, Danny's, Berwald Roofing, Swanson & Youngdale, Tri-Construction, Twin City Acoustics and St. Paul Linoleum.



*with Thor Construction*

- Mortenson developed a concrete training curriculum for Summit Academy to introduce their program participants to commercial concrete and formwork operations.

### **Outreach**

- Mortenson/Thor hosted several open houses for the contracting community.
- Meetings were held throughout the project with subcontractors regarding the procurement opportunities on the project.
- Project updates were presented on an ongoing basis to the National Association of Minority Contractors (NAMC), the Association of Women Contractors (AWC), and the Construction Partnering Program (CPP).
- Plans and specifications have been provided at no cost to the NAMC and MEDA plan room.
- Bid alert announcements were sent to community based organizations and contracting organizations announcing the scopes of work being procured.
- Meetings were held with community based organizations involved in construction hiring to outline the referral and hiring process.

### **Internship**

- The program is to provide summer internships for high school students to expose them to the construction industry and its career options.
- Six students from North, Roosevelt and Hopkins High Schools had internships on the project.
- The interns were exposed to safety audits, and documentation management, i.e. submittals and RFI's.

With the issuing of the certificate of occupancy and the completion of the ballpark, this will be the final report for the project.

**Target Field Project**  
**SWMBE Participation**  
**Summary**



This report reflects procurement activity through February 2010

Contract Number	Contractor/Subcontractor	Scope of Work	Contract \$ Amount	SBE Amount	MBE Amount	WBE Amount	Certifications
0	<b>Shamrock Disposal</b> <b>Able Fence</b> <b>Biffs</b> <b>GSSC</b> <b>United Rentals</b> <b>URS</b> <b>Mtec Electric</b> <b>SDQ Ltd.</b> <b>Twin City Security</b> <b>Franz Repro Graphics</b> <b>Safety Signs</b>	Dumpsters Fencing Sanitation Security Signage Surveying Temporary Power Janitorial Services Security Printing Signage	470,245 150,000 250,000 60,000 140,000 50,000 467,182 48,000 183,011 3,097 67,764	250,686	470,245 151,515	CERT CERT CERT	
1.1	<b>Rehbein Companies</b> <b>MBE Inc.</b> <b>OTA Trucking Inc</b>	Site Demolition Trucking Trucking	2,426,604	521,770 111,327	3,097 67,764	CERT CERT CERT	
1.2	<b>Belair Excavating</b> <b>Pete's Water &amp; Sewer</b> <b>Midwest Land Surveyors</b> <b>FPI Paving Contractors</b> <b>Frontier Construction</b> <b>Shaw Trucking, Inc.</b> <b>Collysis</b>	Site Utilities Water and sewer Survey and layout Paving Sewer and water Trucking Loop / Hand Hole	1,416,375	15,698	422,658 19,415	CERT CERT CERT UCP CERT CERT	
2.1	<b>Ed Kraemer</b> <b>E &amp; J Rebar</b> <b>Marine Constructors</b> <b>Electrical Install &amp; Maint</b> <b>Nadeau</b> <b>E-Con Placer</b> <b>MTEC Electric</b> <b>Shaw Trucking</b> <b>Midwest Land Survey</b> <b>Rehbein Companies</b>	5th Street Bridgework Rebar/furnish/install Vibration Monitoring Conduit systems Backfill Material & Placement Concrete/Pumping Electrical Work Trucking Survey & Layout Export mat/BNSF row	1,274,196	10,250	249,769 466,046	187,473 2,125	
2.2	<b>Rehbein Co</b>	BNSF Soil Preparation	355,786	118,263	13,915 960	335,786	
2.3	<b>Belair</b> <b>Shaw Trucking</b> <b>Midwest Land Survey</b>	Northstar Soil Preparation Trucking Survey & Layout	511,630	6,600	48,355	CERT CERT	
3.1	<b>Ames</b> <b>E &amp; J Rebar</b> <b>O'Malley Construction</b> <b>Bald Eagle Erectors</b>	Bridges Rebar Material Concrete side walk Rebar Install	14,175,000	655,009	2,048,639 118,941	CERT UCP UCP	

Printed 3/16/2010

**Target Field Project**  
**SWMBE Participation**  
**Summary**



This report reflects procurement activity through February 2010

**Target Field Project**

**SWMBE Participation**

**Summary**

Contract Number	Contractor/ Subcontractor	Scope of Work	Contract \$ Amount	SBE Amount	MBE Amount	WBE Amount	Certifications
	Midwest Land Survey Nordic Contracting Safety Signs	Survey Concrete pumping Signage			480,452	83,065 139,730	CERT CERT CERT
3.1b	<b>Collysis</b>	Under Bridge Light Install	1,568,667	1,568,667			CERT
3.1c	<b>Alliant Mechanical</b>	Under Bridge Ventilation	635,697	635,697			CERT
3.2	<b>Atlas</b> Midwest Land Survey Nordic Contracting Soil Anchor Systems	Piles Survey Concrete Pumping Pipe Pile	7,247,300		414,109	197,650	CERT CERT CERT
4.1	<b>Ramsey Excavating</b> MBE Inc.	Pile Cap Excavation Trucking	2,651,544	1,953,628	697,566		CERT CERT
4.2	<b>Mortenson</b> Woody's Woody's Nordic Contracting E&J Rebar J.M.O.S Amsysco Yaw Construction Anderson Iron Works Vic's Crane Thor Construction Am-Tec Designs Advanced Specialties Co. Advanced Equipment Advanced Shoring Co.	Concrete Foundation 17 Pile Cap Rebar Install Rebar Supply & Install Concrete Pumping Reinforcing Steel Purchase Plywood Post Tension Material Supply Misc. Concrete-Labor Only Concrete Embeds Crane Rental Stadia Step Forming Misc. Metals Embeds Concrete and Masonry Supplies Supplier of Equipment Rental of Forming and Scaffolding Waterproofing Supplies	51,823,067	5,946,131	4,191,627 116,000	16,194 1,382,712	CERT CERT CERT CERT CERT WBENC MMSDC CERT CERT State of MN CERT
5.1e	<b>Adurdell / Granite RE</b> Simplex Supplies					119,735	State of MN
5.1n	<b>Bulach Custom Rock</b> Nordic Contracting Carciofini	Plaza Topping Concrete Material Supplier Joint Caulking	1,206,975		306,103		CERT CERT
5.2	<b>Hanson</b> Vic's Crane Zimmerman Trucking Eagle Clan Enterprises Princess Trucking	Structural Precast Crane Rental Haul Precast Concrete Caulking Precast Trucking	78,643	11,593,262		751,857 136,775 760,230 83,799	WBENC MN Dept. of Admin MN Dept. of Admin MN Dept. of Admin
5.3	<b>Meyer Contracting</b>	Site Utilities - 6th & 2nd			677,485		CERT

**Target Field Project**  
**SWMBE Participation**  
**Summary**



This report reflects procurement activity through February 2010

Contract Number	Contractor/Subcontractor	Scope of Work	Contract \$ Amount	SBE Amount	MBE Amount	WBE Amount	Certifications
5.4	<b>LeJeune Steel</b> A & L Products Chicago Decking Superior Iron Woody's Rebar Vic's Crane	Structural Steel Raw Material Metal Deck Supply Supply Structural Bolts Welding & Misc. Metals Crane Rental	24,551,000		1,545,573	768,431	WI Dept. of Comm State of IN CERT CERT WBENC
5.5	<b>Metro Building Systems</b>	Metal Building	397,463	397,661		576,289	CERT
6.1a	<b>MMC</b> State Mechanical - Bridge Plaza State Mechanical - Base Building RES Specialty Services Lumbar Mechanical Go Fetisch Mechanical Kumar Mechanical Vic's Crane Insulation Midwest Sage Services Bald Eagle Amit Enterprises	Mechanical Underground Plumbing Mechanical Insulation Pipe Fitter Labor/Material Equip. Pipe Fitter Labor/Purch. Equip. Mech. Labor & Material Crane Hoisting Service Mechanical Insulation Temp Controls & Install Provide Rental of Ganties & Operators Provided HVAC Dry Equipment & Materil's	29,445,065	1,925,081 841,572	1,262,833 741,730 3,073,846	5,469,804	CERT CERT CERT CERT MMSDC State of MN WBENC CERT CERT CERT State of MN
6.1c	<b>NewMech</b> Electric Scientific Fluid Specialties	Fire Protection Supplier Supplier	2,275,400	40,250		7,277 108,077	CERT CERT
6.2	<b>Gephart Electric</b> Lodahl Inc High Hawk Distributing Elliott Contracting Ramsey Excavating Yaw Construction Granite City Electric Supply American Midwest Power B & L Supply, Inc. AFS Systems Summit Electric Gunnar Electric Mtac Electric Williams Engineering Phasor Electric Full Compass Gopher Stage Lighting Parsons Electric	Electrical Trucking Electrical Supplies Conduit Infrastructure Misc. Excavating Demo Lighting Fixtures Power distribution Supplier Supply & Install fire Alarm System Electrical Rough in & Finish Furnish & Install Generators Plaza Light Fixtures 40 KVA & 100 KVA UPS's Champion Club Installation Wall Mount Broadcast Boxes Celebration Sign Material Low Voltage	29,420,215	133,491 1,421,965 10,049 27,443 151,443 133,907 805,694 114,108 67,456	4,421,938 27,443 1,451,771 2,560,954 608,049 1,609,751 77,715 24,716	34,513 12,511 1,674,871 1,104,223 7,277 108,077 133,907 805,694 114,108 67,456 77,715 24,716	CERT State of WI CERT CERT CERT WBENC CERT CERT MMSDC CERT CERT CERT State of MN
6.2b						10,119,501	

Printed 3/16/2010

**Target Field Project**  
**SWMBE Participation**  
**Summary**



This report reflects procurement activity through February 2010

Contract Number	Contractor/ Subcontractor	Scope of Work	Contract \$ Amount	SBE Amount	MBE Amount	WBE Amount	Certifications
	Best Enterprises Commercial Systems Tech. DF Countryman Co. Mtec Electric XYZ Audio Visual Inc. Premise Communication Schwartz's Tools & Fasteners	Low Voltage Installation Broadcast & Audio Visual Mat! Installation AV Systems Low Voltage material		1,362,863		210,176 414,979	CERT CERT CERT State of MN CERT City of St. Louis CERT
6.3	<b>Schindler Elevator Co.</b> B&L Electric Arrow Lift Carr Trucking	Elevators Supplier Installing Wheel Chair lifts Trucking	13,687		1,579,009 20,668	272,882	
6.4a	<b>Interclad</b> Johnson Sales of Tamarack Johnson Sales of Tamarack Bredemus	Aluminum Entr. & Storefront Shop Sealants Exterior Glass Supplies	6,273,985	116,656	8,322 39,548		CERT CERT NC UCP
6.5	<b>Amerect, Inc.</b> Vic's Crane American Artstone	Architectural Precast Crane Rental Stone Material Supply	4,667,677			11,037 480,761 166,212	State of MN State of MN CERT
6.6	<b>Mortenson</b> B & D Associates Durant Mobile Wash	Masonry Masonry Power Washing	8,746,005	8,161,974		760,008 56,537	WBENC MN Dept. of Admin
6.7a	<b>Metro Manufacturing</b> Metro Erectors Inc.	Steel Stairs Stair Installation	12,475,352		520,736		CERT
6.7b	<b>Amerect, Inc.</b> Am-Tec Designs, Inc.	Precast/ Tubes Fab. Architect - Precast	2,380,840			755,983	CERT
6.7d	<b>K &amp; K Fabrication, Inc.</b>	Wood Louver Back up Steel		282,775			
6.7d.1	<b>E&amp;J Rebar</b>	Louver Install		97,918		92,248	CERT
6.8	<b>Sports Fields, Inc.</b> Ramsey Excavating Mickman Brothers, Inc. Sage Services Shaw Trucking Insulation Midwest MN Sodding Company Absolute Commercial Flooring	Playing Field Excavating Installation of Irrigation System Conduit Chase Install Hauling bulk Materials Installing Sod & Playing Field Preparation Install Turf in Batting Cages	2,667,077		249,501 74,793	58,412	CERT CERT CERT CERT CERT CERT WBENC
6.9	<b>Interclad</b>	Bowl Facing Glass			20,148 339,842	39,826 7,286	
					2,247,390		

**Target Field Project**  
**SWMBE Participation**  
**Summary**



This report reflects procurement activity through February 2010

Contract Number	Contractor/ Subcontractor	Scope of Work	Contract \$ Amount	SBE Amount	MBE Amount	WBE Amount	Certifications
6.10	Veit, Inc. Safety Signs Shaw Trucking Enviro. Enhancements MBE, Inc. Midwest Land Surveyors Yaw Construction Rock On Trucking Joan's Minority Supply Kang Contracting Econ Placer FPI Paving	Supplier Storm Retention Signage Trucking Storm Water: Street Sweep Trucking Surveying Retaining Wall Trucking Supplies Trucking Supplied & Operated Conveying Equip. Bituminous Paving	3,071,443			144,354	State of MN
				43,575	12,610	CERT	
				635,029	44,425	CERT	
				129,987	49,708	CERT	
					5,299	MN/UCP	
					77,695	CERT	
						State of MN	
						CERT	
						CERT	
						CERT	
7.1	Olympic Wall Systems Tri-Construction Wallboard, Inc. Homeco Insulation Metzger Building Mats Lutz Company Stripe Right	Inter: Drywall/Ext. Stud Framing & Drywall Drywall Material Sprayed Insulation Supplier Supplier Caulking	9,254,440	977,669	1,144,296	CERT	
					1,304,509	CERT	
				494,055		CERT	
				139,675		CERT	
					29,969	CERT	
						CMSDC	
						DFW MBC	
						State of MO	
7.2	Daktronics Inc. Globenet Telecom. Centriion Systems, Inc. Avian, Inc.	Video Display Supply & Install Supplier Supplier	8,275,000	400,734	462,509		
				328,814			
7.3a	M.G. McGrath Allied Elec.& Indust. Supply Spec 7 Group	Metal Panels Electrical Supply Waterproofing	7,769,945	1,335,800	38,635	CERT	
						CERT	
7.3b	Berwald Roofing JMOS Valley Construction Supply	Roofing Insulation Supplier Material Supplier	2,365,070	278,433	276,000		
7.4	Irwin Seating Athena FF&E, Inc.	Seating Manufacture & Install	5,723,191	1,144,091		U.S. SBA	
7.5a	Standard Iron E & J Rebar A&L Products & Services	Misc. Metals Erect Misc. Metals Raw material Supplier	3,200,000				
7.5b	Jerry's Floor Store	Wood Flooring Colling Doors	266,630	128,362	1,366,223	CERT	
7.5f	Hufcor of Minnesota		474,998		251,497	City of Chicago	CERT

Printed 3/16/2010

**Target Field Project**  
**SWMBE Participation**  
**Summary**



This report reflects procurement activity through February 2010

Contract Number	Contractor/Subcontractor	Scope of Work	Contract \$ Amount	SBE Amount	MBE Amount	WBE Amount	Certifications
7.5h&n	<b>Grazzini Brothers</b> ABS Support Services, Inc	Floor/Wall Tile Supplier	1,854,260		771,370		MA MBDC
7.5i	<b>Twin Cities Acoustics</b> Midwest Window Systems	Acoustic Ceilings Supplier	1,134,534		350,000		CERT
7.5j	<b>Swanson &amp; Youngdale</b> Floors Northwest J.M.O.S Davidson Decorating	Painting/Wall Coverings Supplies Supplies Painting	1,498,710		185,192	200,022 142,908	CERT CERT State of MN
7.5l	<b>St. Paul Linoleum</b> Absolute C. Flooring Architectural Sales	Flooring	1,074,540			537,470	WBENC CERT
7.5m	<b>Staging Concepts, Inc.</b> Bald Eagle Erectors TEK Steel Fabricators Roettiger Welding Production Design Products	Supply Acoustical Ceiling Products Handrails Installer of Ornamental Railing Railing Fabricator Fabricator Fabricator	19,750 4,904,607		938,463 681,874 750,837 404,393		CERT CERT CERT CERT
7.5p	<b>Q.C. Companies</b> Simplex Construction Supplies	MMA Flooring Supplier	650,000			76,298	MN UCP
7.5q	<b>Carciofini Co. Carciofini Co.</b>	Caulking Caulking	709,532 13,661		709,532 13,178		CERT
7.5r	<b>Infinity Access</b>	Personal Fall Arrest	135,593				
7.6	<b>Mortenson</b> BMSI C & H Baseball U.S. Framers & Finishers M.J.'s Contract Appliance	Rough Carpentry Specialties Baseball Equip. & Field Wall Pads Rough & Finish Carpentry Supplier	5,219,411		907,750 513,678	227,062 221,415	WBENC CERT CERT
7.6a.1	<b>Pugleasa Company</b>	Loading Dock Equipment	36,582				
7.6b	<b>JR Jones</b> Tri - Construction	Finish Carpentry Labor Trucking	5,300,000			1,129,901	CERT CERT
		Labor & Material Millwork material Labor Labor				265,000	MN Dept. of Admin
						353,545 212,380	CERT
						229,074	CERT

**Target Field Project**  
**SWMBE Participation**  
**Summary**



This report reflects procurement activity through February 2010

Contract Number	Contractor/Subcontractor	Scope of Work	Contract \$ Amount	SBE Amount	MBE Amount	WBE Amount	Certifications
7.8d	<b>Keller Fence Company</b>	Fencing Plaza Exp. Joint Assemblies	241,445				
7.8d.2	<b>Seal-Treat</b>	Landscaping Installing Epic System complete Waterproofing Planters on Plaza	455,355				CERT CERT
7.8h	<b>Arteka</b> Glenn Rehbein Waterproofing by Experts		567,718				
8.2	<b>Stafford Smith</b> Custom Refrigeration Specialized Mktg of WI Superior Equip & Supply	Food Service Equipment Installation of Equipment Supplier Supplier	8,413,154	288,620	1,341,173	365,786	
9.1	<b>Architectural Graphics</b> STIK Manufacturing Albrecht Sign Co. Bay Mechanical	Signage Installation of Vinyl Installation of Signage Installer of Signage	945,549		231,980	106,154	State of MN CERT State of VA
10.1	<b>Alpha Video</b> Allied Electrical & Industrial CollisSys	Video Replay System Provide procurement services Provide procurement services	3,595,313	150,938	379,879		CERT CERT
11.1	<b>Harmon Signs</b> Designer Sign Systems Global Management & Supply Midwest Sign & Screen Printing Supply	Concession Signage Signage Supplies Signage Supplies Signage Supplies	262,439		4,906	13,367	WBENC State of MI WBENC
13.2	Tekna-Kleen	Exterior Window Cleaning	27,435		1,584	1,584	CERT
<b>TOTAL CONTRACTS AWARDED</b>			344,873,425	31,519,191	37,755,397	39,186,753	
					10.0%	12.0%	12.4%

**Project Goal**  
**SWMBE Amount**

30%  
108,461,341  
34%

This report reflects the cumulative hours worked through February 2010

Subcontractor	December '09 Hours						January 2010 Hours						February 2010 Hours						Cumulative Hours through February 2010							
	Total Hours	Total Minority %	Total Female %	Total Hours	Total Minority %	Total Female %	Total Hours	Total Minority %	Total Female %	Total Hours	Total Minority %	Total Female %	Total Hours	Total Minority %	Total Female %	Total Hours	Total Minority %	Total Female %	Total Hours	Total Minority %	Total Female %	Total Hours	Total Minority %	Total Female %		
<b>0.9 Metec Electric</b>	355.50	55.00	18.81%	2,659%	0.00	0.00%	0.00%	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	355.50	55.00	18.81%	2,659%	
Collins Electrical Systems, Inc.	187.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%	
Forth Street Systems	47.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	47.00	0.00	0.00%	0.00%	
<b>Total 0.9</b>	<b>214.00</b>	<b>155.50</b>	<b>16.74%</b>	<b>2,659%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>2,659%</b>		
<b>1.1 Rehbein</b>																										
Hardscape Construction	228.25	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	228.25	0.00	0.00%	0.00%	
Egan Companies	139.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	139.00	0.00	0.00%	0.00%	
Environmental Enhancements	107.25	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	107.25	0.00	0.00%	0.00%	
Tree Top	27.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	27.00	0.00	0.00%	0.00%	
Heikes Farms	46.84	32.42	69.21%	0.00%	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	46.84	32.42	69.21%	0.00%	
Midwest Asphalt	41.50	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	41.50	0.00	0.00%	0.00%	
Fratialone	48.75	44.75	91.75%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	48.75	44.75	91.75%	0.00%	
<b>Total 1.1</b>	<b>7272.84</b>	<b>1108.67</b>	<b>22.50%</b>	<b>11.82%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>7272.84</b>	<b>1108.67</b>	<b>22.50%</b>	<b>11.82%</b>
<b>1.2 Belair</b>																										
Frontier Construction	953.00	2010.00	48.00	20.87%	42.42%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00%	953.00	2010.00	48.00	20.87%		
Midwest Land Surveyors	111.50	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	111.50	0.00	0.00%	0.00%	
FPI Paving	59.75	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	59.75	0.00	0.00%	0.00%	
Pete's Water & Sewer	2634.50	312.00	15.28%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	2634.50	312.00	15.28%	0.00%	
Advanced Concrete Sawing	51.50	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	51.50	0.00	0.00%	0.00%	
E.I.M Pipe Services Inc.	84.50	0.00	2.00	0.00%	24.85%	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	84.50	0.00	0.00%	24.85%	
Stellar Concrete & Masonry	546.00	0.00	76.00	0.00%	14.39%	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	546.00	0.00	0.00%	14.39%	
Highway Technologies, Inc.	0.75	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.75	0.00	0.00%	0.00%	
Shaw Trucking, Inc.	182.25	11.75	0.00	0.00%	72.72%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	182.25	11.75	0.00	0.00%	
Thomas & Sons Construction	280.50	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	280.50	0.00	0.00%	0.00%	
Quality Restoration Services	57.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	57.00	0.00	0.00%	0.00%	
Midwest Boring Inc.	321.75	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	321.75	0.00	0.00%	0.00%	
Velt	82.50	6.00	3.60	0.00%	3.64%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	82.50	8.00	9.70%	3.64%	
<b>Total 1.2</b>	<b>14,047.00</b>	<b>2,461.75</b>	<b>510.00</b>	<b>17.10%</b>	<b>3.63%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>14,047.00</b>	<b>2,461.75</b>	<b>510.00</b>	<b>17.10%</b>		
<b>2.1 Kraemer</b>																										
Belair	7250.00	1089.50	558.00	15.03%	77.07%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	7250.00	1089.50	558.00	15.03%	
Nadeau Excavating	239.00	41.00	0.00	0.00%	11.45%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	239.00	24.00	7.70%	0.00%	
E&J Rebar	578.50	58.00	22.50	0.00%	3.64%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	578.50	58.00	22.50	0.00%	
Atlas Foundation	65.50	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	65.50	0.00	0.00%	0.00%	
Advanced Concrete Sawing	2.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	2.00	0.00	0.00%	0.00%	
Rainbow, Inc.	107.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	107.00	0.00	0.00%	0.00%	
North Country	21.00	3.00	0.00	0.00%	14.29%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	21.00	3.00	0.00	0.00%	
Bituminous Roadways	89.25	24.25	0.00	0.00%	27.77%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	89.25	24.25	0.00	0.00%	
<b>Total 2.1</b>	<b>8651.00</b>	<b>1228.75</b>	<b>555.50</b>	<b>14.32%</b>	<b>6.88%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>8651.00</b>	<b>1228.75</b>	<b>555.50</b>	<b>14.32%</b>		
<b>2.2 Rehbein</b>																										
<b>Total 2.2</b>	<b>1342.75</b>	<b>251.75</b>	<b>276.50</b>	<b>18.75%</b>	<b>-20.59%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>1342.75</b>	<b>251.75</b>	<b>276.50</b>	<b>18.75%</b>		

This report reflects the cumulative hours worked through February 2010

Subcontractor	December '09 Hours												January '10 Hours												February '10 Hours											
	Cumulative Hours through November '09 Hours			Total			Total			Total			Total			Total			Total			Total			Total			Total								
	Total Hours	Total Hours	Minority %	Total Hours	Total Hours	Minority %	Total Hours	Total Hours	Minority %	Total Hours	Total Hours	Minority %	Total Hours	Total Hours	Minority %	Total Hours	Total Hours	Minority %	Total Hours	Total Hours	Minority %	Total Hours	Total Hours	Minority %	Total Hours	Total Hours	Minority %	Total Hours	Total Hours	Minority %						
<b>3.1 Ames</b>	676345.00	10423.00	27293.00	15.37%	4,022%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Veit	662.50	184.50	0.00	27.85%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Safety Signs	144.75	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Midwest Land Surveyors	713.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Collins Electrical	17110.50	2125.50	523.00	16.15%	4,422%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Nordic Contracting	208.75	177.25	0.00	84.51%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
O'Nealey Construction	96.50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
E&I Rebar	163.50	54.00	6.53%	6.45%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Alliant Mechanical	1628.50	161.50	0.00	9.94%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Advanced Concrete Sawing	16.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Bald Eagle Erectors	3077.00	1468.50	19.50	47.66%	0.83%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Sowles Co.	3325.50	0.00	42.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Global Specialty Contractors	78.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
H&R	202.50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Bituminous Roadways	83.00	26.00	0.00	31.33%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Rainbow, Inc.	597.00	0.00	187.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Gephart Electric	88.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Metropolitan Mechanical	900.50	336.00	0.00	37.73%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
AFS Systems Inc.	19.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Johnson Controls	19.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
<b>Total 3.1</b>	<b>92913.50</b>	<b>14974.25</b>	<b>35474.50</b>	<b>16.13%</b>	<b>3.85%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>						
<b>Atlas 3.2</b>	<b>25654.10</b>	<b>4329.50</b>	<b>2817.00</b>	<b>11.07%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>						
Midwest Land Surveyors	11972.50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Nordic Contracting	385.00	310.50	0.00	80.45%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
<b>Total 3.2</b>	<b>27152.40</b>	<b>4846.00</b>	<b>2817.00</b>	<b>16.04%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>						
<b>4.1 Ramsey Excavating</b>	<b>11955.00</b>	<b>2715.75</b>	<b>1077.00</b>	<b>22.97%</b>	<b>9.61%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>						
<b>Total 4.1</b>	<b>11956.00</b>	<b>2745.75</b>	<b>1077.00</b>	<b>22.97%</b>	<b>9.61%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>						
<b>4.2 Mortenson - Concrete</b>	<b>310711.00</b>	<b>81516.50</b>	<b>24680.00</b>	<b>26.24%</b>	<b>7.94%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>						
Woolley's Rebar 4.2b4.2d	6897.00	221.00	0.00	11.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
Nordic	908.50	800.25	0.00	88.94%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						
E & J Rebar	5444.50	12445.50	254.00	22.79%	4.82%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%						



## Target Field project

### Workforce Utilization Summary

This report reflects the cumulative hours worked through February 2010

Subcontractor										Cumulative Hours through November 09 Hours										January 2010 Hours										February 2010 Hours									
Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total						
Hours	Minority %	Female %	Hours	Minority %	Female %	Hours	Minority %	Female %	Hours	Minority %	Female %	Hours	Minority %	Female %	Hours	Minority %	Female %	Hours	Minority %	Female %	Hours	Minority %	Female %	Hours	Minority %	Female %	Hours	Minority %	Female %	Hours	Minority %	Female %							
<b>5.1n Bulach Custom Rock</b>			2988.50	27.35%	6.0%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	65.00	7.00	0.00	107.7%	0.00%	0.00%	11022.50	30.95%	548.00	27.27%	4.97%											
<b>Nordic Contracting</b>	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00	0.00%	0.00	0.00%									
<b>Cardioli Inc.</b>	615.00	34.10%	33.47%	45.7%	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	835.00	27.50	36.00	33.47%	4.31%																
<b>Sunde Land Surveying</b>	487.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	487.00	34.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>Surface Art &amp; Prep</b>	877.00	34.00%	50.22%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	318.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>American Sandblasting</b>	278.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	3625.00	584.00	1319.50	27.22%	4.38%																
<b>Total 5.1n</b>	13244.56	3618.06	54.60	27.35%	44.22%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	13319.50	1319.50	584.00	27.22%	4.38%																
<b>5.2. Hanson</b>	24070.00	6074.50	135.50	26.35%	5.53%	33.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	65.00	7.00	0.00	107.7%	0.00%	0.00%	2103.00	5.53%	1367.50	26.29%	5.52%										
<b>Vic's Crane Rental</b>	3451.00	10.50	10.50	0.30%	0.30%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	10.50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>Eagle Crain (Right Way Caulking)</b>	3879.00	1084.50	75.50	26.45%	3.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	3622.00	1054.50	75.00	26.73%	2.04%																	
<b>Total 5.2</b>	31216.00	7119.30	145.00	23.77%	4.41%	36.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	30246.00	7119.50	1453.00	23.74%	4.40%																
<b>5.3. Meyer</b>	1784.00	453.50	37.00	25.26%	2.65%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%										
<b>Advanced Concrete Sawing</b>	15.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	15.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>Quality Restoration</b>	49.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	49.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>Total 5.3</b>	1458.00	453.50	5.70	24.41%	1.78%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	1858.00	453.50	37.00	24.41%	1.59%																
<b>5.4. Le Jeune Steel</b>	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	65070.00	1648.50	2501.50	29.34%	4.45%																
<b>Danny's</b>	557.00	16286.00	244.00	24.22%	4.48%	146.00	104.00	0.00	71.23%	0.00%	52.00	0.00	52.00	0.00%	100.00%	102.00	48.50	0.00	48.50	0.00%	65070.00	1648.50	2501.50	29.34%	4.45%														
<b>Woody's Rebar</b>	3562.00	214.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	3562.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>Vic's Crane</b>	1929.00	6.50	8.50	0.44%	0.44%	0.00	0.00	0.00%	0.00%	0.00%	40.00	0.00	40.00	0.00%	0.00%	0.00	0.00%	0.00	1929.00	6.50	8.50	0.44%	0.44%																
<b>Rainbow, Inc.</b>	8655.50	2141.50	1853.50	24.75%	19.02%	113.00	73.00	73.00	64.89%	64.89%	40.00	40.00	40.00	0.00%	102.00	49.50	49.50	49.50	7940.50	2214.50	1726.50	25.14%	16.07%																
<b>Total 5.4</b>	65347.50	18446.00	4111.50	26.53%	5.88%	259.00	177.00	177.00	68.34%	68.34%	32.00	32.00	32.00	0.00%	56.52%	102.00	49.50	49.50	7940.50	2214.50	2256.50	26.62%	6.02%																
<b>5.5. Metro Building</b>	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	65.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>Progressive Building</b>	875.00	214.50	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	345.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>KMH Erectors</b>	345.00	214.30	0.00	24.63%	0.00%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	1020.00	214.50	0.00	21.03%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>Total 5.5</b>	1040.00	3529.00	1096.50	27.10	25.67%	5.52%	2101.50	260.50	110.00	12.40%	1418.50	218.50	16.00	15.40%	154.00	154.00	154.00	23.01%	0.00%	669.30	154.00	154.00	23.01%	5.74%															
<b>6.1. Metropolitan Mechanical</b>	134801.40	3529.00	1543.50	27.12%	6.49%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	3522.00	154.50	1543.50	17.25%	16.92%																
<b>Kumar Mechanical</b>	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%											
<b>Valley Rich</b>	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	20562.00	7292.50	999.00	34.72%	0.00%																
<b>Institutional Midwest</b>	16800.00	7292.50	999.00	38.73%	52.77%	1215.00	0.00	0.00%	0.00%	0.00%	80.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	104.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>Mechanical Test &amp; Balance</b>	788.00	24.00	0.00	30.1%	0.00%	0.00	120.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	1014.50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>Go-Fastech</b>	1014.50	260.00	0.00	27.69%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	9304.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>RES Insulation (KMW Insulation)</b>	9304.00	3734.50	629.00	40.14%	6.16%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	205.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%									
<b>Sage Services (Ace Electric)</b>	12911.50	3500.00	648.00	27.19%	6.87%	251.50	114.50	0.00	45.53%	0.00%	175.00	0.00	91.15%	0.00%	0.00%	0.00	0.00%	0.00	205.00	0.00	0.00	47.57%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%							
<b>Lumber</b>	8665.50	5222.50	0.00	54.48%	0.02%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	3484.50	985.50	593.50	25.61%	15.42%																
<b>Beversteam Group</b>	3648.50	905.50	6313.50	26.56%	15.42%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	324045.50	19394.60	8729.50	26.42%	8.75%																
<b>Vic's Crane</b>	15.00	3.50	0.00	33.50	23.53%	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	1014.50	0.00	0.00																		

This report reflects the cumulative hours worked through February 2010

Subcontractor	January 2010 Hours										February 2010 Hours										Cumulative hours through February 2010											
	Total Hours	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total Hours	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total				
	Total	Total	Minority %	Female %		Total	Total	Minority %	Female %		Total	Total	Minority %	Female %		Total	Total	Minority %	Female %		Total	Total	Minority %	Female %		Total	Total	Minority %	Female %			
Lodahl	33,000	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%	0.00%	0.00%				
Ramsey Excavating	15,000	15,000	0.00	100.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	15,000	15,000	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%			
Electro Mechanical	67,500	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	67,500	67,500	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%			
Elliott Contracting	244,010	324,120	50,350	22.88%	3.85%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	141,010	324,000	50,350	22.88%	3.85%	0.00	0.00	0.00%	0.00%			
Lodahl	150,50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	95,25	247,00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%			
Yaw Construction	67,000	29,00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	67,000	250,00	0.00	0.00%	49.29%	0.00%	0.00	0.00	0.00%	0.00%		
Summit Electric	2431,50	260,00	0.00	10.59%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	2431,50	260,00	0.00	0.00%	10.68%	0.00%	0.00	0.00	0.00%	0.00%		
AC Lighting	3,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	3,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%			
AFS Systems	6371,50	904,00	61,00	14.19%	0.00%	419,00	94,00	0.00	0.00%	21.48%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	6794,50	904,00	0.00	0.00%	14.65%	0.00%	0.00	0.00	0.00%	0.00%		
Mic Electric	8430,00	1081,50	882,50	12.85%	10.59%	128,50	10,00	0.00	0.00%	6.23%	250,00	181,00	0.00	62.18%	0.00%	0.00	0.00	0.00%	0.00%	0.00	887,750	125,50	90,50	14.20%	10.21%	0.00	0.00	0.00%	0.00%			
Union Lighting Protection	247,00	104,50	0.00	45.35%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	247,00	104,50	0.00	0.00%	45.53%	0.00%	0.00	0.00	0.00%	0.00%		
Phaser Electric	1655,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	37,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	1722,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%			
Sunde Land Surveying	25,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	29,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%			
Quality Underground	35,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	35,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%			
W.L. Hall	55,50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	52,50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%			
<b>Total 6.2</b>	<b>263,491,60</b>	<b>70,710,85</b>	<b>19,372,60</b>	<b>26.73%</b>	<b>7.57%</b>	<b>7066,80</b>	<b>1775,10</b>	<b>538,50</b>	<b>25.12%</b>	<b>7.58%</b>	<b>5793,00</b>	<b>1187,00</b>	<b>505,00</b>	<b>20.49%</b>	<b>8,722%</b>	<b>3916,00</b>	<b>811,00</b>	<b>287,00</b>	<b>17.43%</b>	<b>7,35%</b>	<b>2118,15</b>	<b>7454,05</b>	<b>2120,10</b>	<b>26.45%</b>	<b>7,54%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	
<b>6.2b Parsons Electric</b>	<b>257,1725</b>	<b>8098,50</b>	<b>1204,00</b>	<b>31.49%</b>	<b>4.88%</b>	<b>290,50</b>	<b>668,00</b>	<b>18,00</b>	<b>29.52%</b>	<b>0.54%</b>	<b>2495,00</b>	<b>810,00</b>	<b>0.00</b>	<b>35.27%</b>	<b>0.00%</b>	<b>18,00</b>	<b>3916,00</b>	<b>1180,00</b>	<b>262,00</b>	<b>30.13%</b>	<b>6,69%</b>	<b>3500,75</b>	<b>1126,50</b>	<b>1482,00</b>	<b>31.44%</b>	<b>4.23%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00%</b>
Mic Electric	3612,00	2500,00	931,50	66.21%	23.81%	414,00	316,00	35,00	76.33%	8.45%	256,00	161,00	0.00	62.86%	0.00%	0.00	0.00	0.00%	0.00%	0.00	4582,00	3067,00	965,50	66.94%	21.08%	0.00	0.00%	0.00	0.00%	0.00	0.00%	
XYZ Audio Visual Inc.	4887,75	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	4255,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%			
Infinity Access	503,00	113,00	0.00	37.23%	0.00%	56,50	23,00	0.00	40.71%	0.00%	56,50	23,00	0.00	67.80%	0.00%	29,50	20,00	0.00	67.80%	0.00%	389,50	156,00	0.00	40.05%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	
<b>Total 6.2b</b>	<b>34202,50</b>	<b>10861,50</b>	<b>2156,50</b>	<b>31175%</b>	<b>1.41%</b>	<b>3619,00</b>	<b>1207,50</b>	<b>51,00</b>	<b>33,35%</b>	<b>1.41%</b>	<b>275,00</b>	<b>104,100</b>	<b>0.00</b>	<b>37.84%</b>	<b>0.00%</b>	<b>3945,50</b>	<b>1200,00</b>	<b>262,00</b>	<b>38,41%</b>	<b>6,64%</b>	<b>2448,50</b>	<b>2448,50</b>	<b>0.00</b>	<b>32.16%</b>	<b>5.52%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	
<b>6.3 Schindler Elevator</b>	<b>23832,70</b>	<b>1030,00</b>	<b>120,00</b>	<b>4.02%</b>	<b>5.37%</b>	<b>950,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>681,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>149,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>149,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>			
Midwest Elevator	70,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	70,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%			
DNR Enterprises dba Arrow Lift	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	15087,00	3481,00	0.00	23.07%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%	
<b>Total 6.3</b>	<b>23,902,70</b>	<b>1030,00</b>	<b>120,00</b>	<b>43.91%</b>	<b>5.38%</b>	<b>960,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>681,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>149,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>15087,00</b>	<b>3481,00</b>	<b>0.00</b>	<b>23.07%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	
<b>6.4 ABC Egan ddb Interstad</b>	<b>34482,00</b>	<b>3473,00</b>	<b>0.00</b>	<b>23.18%</b>	<b>0.00%</b>	<b>14,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>83,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>8,00</b>	<b>0.00</b>	<b>0.00</b>	<b>100.00%</b>	<b>0.00%</b>	<b>8,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>			
Seal-Treat	1697,00	277,00	288,00	14.80%	12.55%	50,00	0.00	0.00%	0.00%	0.00	14,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	1947,00	277,00	288,00	14.23%	12.22%	0.00	0.00	0.00%	0.00	0.00	0.00%
Super	1860,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	540,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%			
Vic's Crane	6,00	4,00	4,00	60.00%	5.00%	133,00	0.00	0.00%	0.00%	0.00	14,00	0.00	0.00	0.00%	0.00%	8,00	0.00	0.00	100.00%	0.00%	8,00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00%			
<b>Total 6.4 A, B, C</b>	<b>3754,00</b>	<b>2422,00</b>	<b>20,89%</b>	<b>1.45%</b>	<b>133,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>14,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>8,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>8,00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00%</b>	<b>0.00%</b>			
<b>6.5 Amerect</b>	<b>32020,50</b>	<b>2426,00</b>	<b>46,50</b>	<b>30.47%</b>	<b>5.70%</b>	<b>502,00</b>	<b>160,00</b>	<b>16,00</b>	<b>31.87%</b>	<b>3.18%</b>	<b>528,00</b>	<b>64,00</b>	<b>20,00</b>	<b>12.12%</b>	<b>38.39%</b>	<b>0.00</b>	<b>29,00</b>	<b>0.00</b>	<b></b>													

This report reflects the cumulative hours worked through February 2010

Subcontractor	December 09 Hours										January 2010 Hours										February 2010 Hours	
	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total
<b>6.7d-1 E&amp;J Rebar</b>	575,50	31,50	38,40%	5,37%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	575,50	21,00
<b>Total 6.7d-1</b>	<b>221,00</b>	<b>115,00</b>	<b>221,00</b>	<b>5,47%</b>																	<b>31,50</b>	<b>38,40%</b>
<b>6.8 Sports Field</b>	1544,00	0,00	80,10%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	1544,00	0,00
<b>Mickman Brothers</b>	433,00	112,5	22,37%	5,07%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	463,00	11,25
<b>Wenzel Plumbing</b>	2408,00	0,00	113,00	4,07%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	2408,00	0,00
<b>Tweet Garot Mechanical</b>	683,00	0,00	0,00%	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	683,00	0,00
<b>Ace Electric</b>	502,00	61,00	40,00	12,15%	7,07%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	502,00	40,00
<b>Insulation Midwest</b>	208,00	47,00	0,00	22,60%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	208,00	47,00
<b>Ramsey Excavating</b>	2537,50	408,75	357,50	16,11%	14,09%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	2537,50	357,50
<b>United Water &amp; Sewer Co.</b>	466,50	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	466,50	0,00
<b>Midwest Land Surveyors</b>	151,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	151,00	0,00
<b>Metro Mechanical</b>	650,00	72,00	197,00	10,43%	28,35%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	650,00	72,00
<b>Graft Turf Farms</b>	34,50	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	34,50	0,00
<b>MN Sodding Co.</b>	892,00	45,50	84,44%	0,00	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	892,00	45,50
<b>St. Paul Limo &amp; Carpet</b>	134,50	62,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	134,50	62,00
<b>Total 6.8</b>	<b>11248,50</b>	<b>2938,00</b>	<b>7583,00</b>	<b>271,8%</b>	<b>6,89%</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>31,89%</b>	<b>6,89%</b>	
<b>6.9 Intercold</b>	8245,00	1651,00	0,00	26,44%	0,05%	157,00	4,00	0,00	2,55%	0,00%	10,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	8412,00	165,00
<b>Sed-Treat</b>	1125,00	231,00	64,30	20,35%	5,71%	13,80	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	1125,00	231,00
<b>Metropolitan Mechanical</b>	245,00	113,00	64,00	46,12%	20,20%	170,00	4,00	0,00	2,35%	0,00%	10,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	199,00	46,12%
<b>Total 6.9</b>	<b>7815,00</b>	<b>1995,00</b>	<b>64,00</b>	<b>28,35%</b>	<b>5,71%</b>	<b>170,00</b>	<b>4,00</b>	<b>0,00</b>	<b>2,35%</b>	<b>0,00%</b>	<b>10,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>1995,00</b>	<b>46,12%</b>
<b>6.10 Veit</b>	17588,50	8019,50	1326,75	34,28%	7,81%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	17588,50	1326,75
<b>Eltimious Roadways</b>	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00
<b>Environmental Enhancements</b>	34,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	34,00	0,00
<b>NBE Trucking</b>	151,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	151,00	0,00
<b>Midwest Land Surveyors</b>	5,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	5,00	0,00
<b>North Country Concrete</b>	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00
<b>Rock On Enterprises</b>	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00
<b>Yaw Construction</b>	80,00	80,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	80,00	0,00
<b>Advanced Concrete Sawing</b>	11,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	11,00	0,00
<b>Sunde Land Surveying</b>	43,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	43,00	0,00
<b>Structured Landscapes</b>	70,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	70,00	0,00
<b>Total 6.10</b>	<b>77492,39</b>	<b>64939,40</b>	<b>13387,75</b>	<b>3,38%</b>	<b>7,44%</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00%</b>	<b>0,00%</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>177492,39</b>	<b>3,38%</b>
<b>7.1 Olympic</b>	102869,25	25898,25	5871,50	25,13%	5,72%	676,50	24,00	0,00	3,55%	0,00%	331,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	102869,25	25,13%
<b>Tri-Construction</b>	10664,00	3279,00	10580,00	30,35%	9,93%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	3279,00	105,75%
<b>Homeco Insulation</b>	44745,80	7747,05	7747,05	42,4%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	44745,80	42,4%
<b>Total 7.1</b>	<b>117499,05</b>	<b>30534,30</b>	<b>67639,80</b>	<b>26,24%</b>	<b>5,07%</b>	<b>406,50</b>	<b>24,00</b>	<b>0,00</b>	<b>3,55%</b>	<b>0,00%</b>	<b>331,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>30534,30</b>	<b>26,24%</b>
<b>7.2 Daktronics</b>	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00
<b>Online</b>	975,50	218,00	183,00	18,4%	4,10%	143,50	40,00	0,00	21,89%	0,00%	29,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	143,50	6,30%
<b>Premier Electric</b>	3050,00	792,00	175,50	23,35%	5,84%	65,00	31,00	0,00	47,69%	0,00%	172,50	5,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	322,50	23,35%
<b>Total 7.2</b>	<b>23382,25</b>	<b>11783,30</b>	<b>39,50</b>	<b>21,0%</b>	<b>4,39%</b>	<b>248,00</b>	<b>71,00</b>	<b>0,00</b>	<b>26,83%</b>	<b>0,00%</b>	<b>172,50</b>	<b>5,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>0,00</b>	<b>383,50</b>	<b>21,0%</b>
<b>7.3a MG McGrath</b>	36911,50	2807,00	74,6%	7,85%	404,50	156,00	0,00	38,57%	0,00%	195,00	47,00	47,00	24,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	36911,50	7,85%
<b>Infinity Access</b>	36942,00	631,50	631,50	0,00	0,00%	0,00	0,00	0,00	0,00%	0,00%	164,50	69,50	69,50	24,50	0,00	0,00	0,00	0,00	0,00	0,00	36942,00	0,00%
<b>Space7 Group</b>	681,50	0,00	1,10	0,00%	1,61%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	681,50	0,00%
<b>Advanced Concrete Sawing</b>	5,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00%	0,00%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	5,00	0,00%
<b>Total 7.3a</b>	<b>46847,50</b>	<b>13977,50</b>	<b>3161,50</b>	<b>28,15%</b>	<b>6,75%</b>	<b>406,50</b>	<b>156,00</b>	<b>0,00</b>	<b>38,39%</b>	<b>0,00%</b>	<b>339,50</b>	<b>39,00</b>	<b>39,00</b>	<b>32,41%</b>	<b>0,00</b> </							





**Target Field project**  
**Workforce Utilization Summary**

This report reflects the cumulative hours worked through February 2010

Subcontractor	January 2010 Hours												February 2010 Hours												Cumulative hours through February 2010											
	Cumulative Hours through November 09 Hours			December 09 Hours			Total			Total			Total			Total			Total			Total			Total			Total								
	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours	Total Hours						
<b>7.8d Keller Fence</b>	46,200	45,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Team Fence	91,020	49,20	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
<b>Total 7.8d</b>	137,220	90,20	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
<b>7.8d Seal - Treat</b>	135,30	235,50	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
<b>Total 7.8d2</b>	135,30	235,50	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
<b>7.8h Arteka</b>	248,00	204,326	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Waterproofing by Experts	86,50	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
<b>Total 7.8h</b>	325,50	244,326	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
<b>3.2 Stafford Smith</b>	8983,50	2225,00	1353,00	2477,71	15,97%	740,00	208,00	222,00	28,11%	30,20%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00						
Custom Refrigeration	3480,75	1093,75	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Armat, Inc.	17414,90	48,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Minneapolis Concrete Sawing	28,50	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Insulation Midwest	167,50	87,50	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Simplex Grinnell	1108,50	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Baystream	0,80	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Power Piping	2424,50	61,40	61,40	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Albers Mechanical	1544,50	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Beer System Maintenance	169,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Gephart Electric	58,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
<b>Total 8.2</b>	20224,25	4560,25	2424,50	22,25%	1070,50	28,00	222,00	19,77%	20,57%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00				
<b>9.1 Architectural Graphics</b>	113,50	12,50	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Danny's	4411,00	116,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Albrecht Signs	1673,75	1225,50	101,50	73,22%	14,42%	358,25	258,75	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
STIK Manufacturing	717,50	427,50	88,00	69,58%	11,57%	208,50	189,00	0,00	95,44%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
<b>Total 9.1</b>	1781,50	1781,50	60,49%	457,75	0,00	91,34%	567,75	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
<b>10.1 Alpha Video</b>	175,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Gephart Electric	131,00	15,50	50,00	11,28%	37,50%	15,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
Parsons Electric	169,00	37,00	84,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00					
<b>Total 10.1</b>	477,00	52,00	114,00	12,47%	27,34%	792,00	251,00	280,00	31,63%	35,35%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00						
<b>11.1 Harmon Signs</b>	881,25	228,75	107,25	26,33%	12,48%	158,25	39,00	39,00	24,64%	24,64%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00						
Signifiers	861,25	226,75	107,25	26,33%	12,48%	158,25	39,00	39,00	24,64%	24,64%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00						
<b>Total 11.1</b>	861,25	226,75	107,25	26,33%	12,48%	158,25	39,00	39,00	24,64%	24,64%	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00	0,00						
<b>Project Total Hours</b>	14,369,196	516,720	12,684	20,581	8,937	2,501	25%	8%	13,122	3,426	640	20%	5%	2,038,081	533,837	124,083	26%	7%	Goals	25%																

### TARGET FIELD SWMBE FIRMS

Status	Contractor	Scope of Work	Certification
MBE	A & A Millwork	Millwork material	MN Dept. of Admin
	A&L Products	Raw material Supplier	<b>City of Chicago</b>
	ABS Support Services, Inc	Supplier	<b>MA MBDC</b>
	Albrecht Sign Co.	Signage Installer	CERT
	Allied Elec.& Indust. Supply	Electrical Supply	CERT
	Amit Enterprises	Provided HVAC Dry Equipment & Mater'l's	State of MN
	Amsysco	Post Tension Material Supply	<b>Chicago MBDC</b>
	Athena FF&E, Inc.	Manufacture & Install	U.S. SBA
	B & L Supply, Inc.	Supplier	CERT
	Bald Eagle	Provide Rental of Gantry's & Operators	CERT
	Bay Mechanical	Signage Installer	<b>State of VA</b>
	Biff's	Sanitation	CERT
	Carr Trucking	Trucking	<b>NC UCP</b>
	Econ Placer	Supplied & Operated Conveying Equip.	CERT
	Elliott Contracting	Conduit Infrastructure	CERT
	Frontier Construction	Sewer and water	UCP
	Global Mgmt & Supply	Signage Supplies	<b>State of MI</b>
	Globenet Telecom.	Supply & Install	<b>CMSDC</b>
	Go Fetsch Mechanical	Pipe Fitter Labor/Purch. Equip.	MMSDC
	High Hawk Distributing	Electrical Supplies	<b>State of WI</b>
	J.M.O.S.	Supplies	CERT
	Kang Contracting	Trucking	CERT
	Kumar Mechanical	Mech. Labor & Material	State of MN
	Lumbar Mechanical	Pipe Fitter Labor/Mat'l Equip.	CERT
	MBE Inc.	Trucking	CERT
	Meyer Contracting	Site Utilities - 6th & 2nd	CERT
	Midwest Window Systems	Supplier	CERT
	Mtec Electric	Plaza Light Fixtures	CERT
	Nordic Contracting	Concrete Pumping	CERT
	OTA Trucking Inc	Trucking	CERT
	Production Design Products	Fabricator	CERT
	Shaw Trucking	Trucking	CERT
	Specialized Mktg of WI	Supplier	<b>State of WI</b>
	Stripe Right	Caulking	CERT
	TEK Steel Fabricators	Railing Fabricator	CERT
	Tekna Kleen	Exterior Window Cleaning	CERT
	Thor Construction	Stadia Step Forming	MMSDC
	Tri Construction	Framing & Drywall	CERT
	Waterproofing by Experts	Waterproofing Planters on Plaza	CERT
	Williams Engineering	40 KVA & 100 KVA Ups's	MMSDC
	Yaw Construction	Misc. Concrete-Labor Only	CERT
SBE	Advanced Equipment	Supplier of Equipment	State of MN
	Alliant Mechanical	Under Bridge Ventilation	CERT
	Architectural Sales	Supply Acoustical Ceiling Products	CERT
	Arrow Lift	Installing Wheel Chair lifts	CERT
	B & D Associates	Masonry	CERT

Status	Contractor	Scope of Work	Certification
	Best Enterprises	Low Voltage	CERT
	BMSI	Specialties	CERT
	Garciofini	Joint Caulking	CERT
	Centerpieces Surfaces	Labor	CERT
	Centrion Systems, Inc.	Supplier	<b>DFW MBC</b>
	Collysis	Under Bridge Light Install	CERT
	Custom Refrigeration	Installation of Equipment	CERT
	Electric Scientific	Supplier	CERT
	Electrical Install & Maint	Conduit systems	CERT
	FPI Paving	Bituminous Paving	CERT
	Insulation Midwest	Mechanical Insulation	CERT
	Lodahl Inc	Trucking	CERT
	Lutz Company	Supplier	CERT
	Metro Building Systems	Metal Building	CERT
	Metro Erectors Inc.	Stair Installation	CERT
	Metzger Building Mat'l's	Supplier	CERT
	Mickman Brothers, Inc.	Installation of Irrigation System	CERT
	Nadeau	Backfill Material & Placement	CERT
	Phasor Electric	Champion Club Installation	CERT
	Ramsey Excavating	Misc. Excavating	CERT
	RES Specialty Services	Mechanical Insulation	CERT
	Sage Services	Temp Controls & Install	CERT
	Schwartz Tools & Fasteners	Low Voltage Materia	CERT
	Soil Anchor Systems	Pipe Pile	CERT
	Summit Electric	Electrical Rough in & Finish	CERT
	Superior Iron	Supply Structural Bolts	CERT
	Twin City Security	Security	CERT
	U.S. Framers & Finishers	Rough & Finish Carpentry	CERT
WBE	Able Fence	Fencing	CERT
	Absolute C. Flooring		WBENC
	AFS Systems	Supply & Install fire Alarm System	State of MN
	Am - Tec Designs	Fab. Architect - Precast	CERT
	American Artstone	Stone Material Supply	MN Dept. of Admin
	American Midwest Power	Power distribution	CERT
	Anderson Iron Works	Concrete Embeds	CERT
	Avian, Inc.	Supplier	<b>State of MO</b>
	Bredemus	Supplies	CERT
	C & H Baseball	Baseball Equip. & Field Wall Pads	WBENC
	Chicago Decking	Metal Deck Supply	<b>State of IN</b>
	Commercial Systems Tech.	Installation	CERT
	Davidson Decorating	Painting	State of MN
	Designer Sign Systems	Signage Supplies	WBENC
	DF Countryman Co.	Broadcast & Audio Visual Mat'l	CERT
	Durant Mobile Wash	Power Washing	CERT
	E & J Rebar	Rebar furnish/install	CERT
	Eagle Clan Enterprises	Caulking Precast	MN Dept. of Admin
	Enviro. Enhancements	Storm Water: Street Sweep	CERT
	Floors Northwest	Supplies	CERT
	Fluid Specialties	Supplier	CERT
	Franz ReproGraphics	Printing	MN UCP

Status	Contractor	Scope of Work	Certification
	Full Compass	Wall Mount Broadcast Boxes	CERT
	Golden Valley Transfer	Trucking	CERT
	Granite City Electric Supply	Lighting Fixtures	WBENC
	Gunnar Electric	Furnish & Install Generators	WBENC
	Homeco Insulation	Sprayed Insulation	CERT
	Jerry's Floor Store	Wood Flooring	CERT
	Johnson Sales of Tamarack	Shop Sealants	State of MN
	MJ's Contract Appliance	Supplier	CERT
	MN Sodding Company	Sod & Playing Field Preparation	CERT
	Marine Constructors	Vibration Monitoring	State of MN
	Midwest Land Survey	Survey	CERT
	Midwest Sign & Screen Printing	Signage Supplies	WBENC
	O'Malley Construction	Concrete side walk	UCP
	Pete's Water & Sewer	Water and sewer	CERT
	Princess Trucking	Trucking	MN Dept. of Admin
	Rehbein Co	BNSF Soil Preparation	CERT
	Rock On Trucking	Trucking	CERT
	Roettger Welding	Fabricator	CERT
	Royal Design & Restoration	Supplier	CERT
	Safety Signs	Signage	CERT
	Sage Services	Conduit Chase Install	CERT
	SDQ Ltd.	Janitorial Services	WBENC
	Shamrock Disposal	Dumpsters	CERT
	Simplex Supplies	Supplies	State of MN
	Spec 7 Group	Waterproofing	CERT
	State Mechanical	Bridge/Plaza Upgrades Plbg	CERT
	STK Manufacturing	Vinyl Installation	State of MN
	Superior Equip & Supply	Supplier	State of WI
	Valley Construction Supply	Material Supplier	State of MN
	Vic's Crane	Crane Rental	WBENC
	Wallboard, Inc.	Drywall Material	CERT
	Woody's	Rebar Supply & Install	CERT
	XYZ Audio Visual Inc.	Installation	CERT
	Zimmerman Trucking	Haul Precast Concrete	MN Dept. of Admin

**\$108M awarded - 34%**

**130 different firms**

**33 SBE**

**41 MBE**

**56 WBE**

**90% local firms**



COMMISSIONERS

*STEVE CRAMER, CHAIR*

*JOAN CAMPBELL*

*BARB SYKORA*

*MICHAEL VEKICH*

*JOHN WADE*

# *PROJECT BUDGET REPORT*

*MEETING OF MARCH 19, 2010*

## FEBRUARY 2010

Minnesota Twins Ballpark Development Hennepin County, Minnesota Ballpark Authority, Minnesota Twins Executive Summary as of February 28, 2010						
	(A) Approved Budget (Final GMP)	(B) Approved Budget Revisions <sup>2</sup>	(C) = (A) + (B) Approved Adjusted Budget	(D) Change Orders <sup>3</sup>	(E) = (C) + (D) Total Adjusted Budget	(F) Payments <sup>1</sup>
						(G) = (F) / (E) % Complete
<b>Ballpark</b>						
CM Managed Ballpark	346,490,748	-	346,490,748	26,314,237	372,804,985	362,236,987
Team Managed Soft Costs	48,000,000	6,000,000	54,000,000	(26,314,237)	54,000,000	58,074,371
Contingency	18,038,437	6,962,509	25,000,946		(1,313,291)	-
<b>Subtotal Ballpark</b>	<b>412,529,185</b>	<b>12,962,509</b>	<b>425,491,694</b>	<b>-</b>	<b>425,491,694</b>	<b>420,311,358</b>
<b>Infrastructure</b>						
CM Managed Construction	44,527,465	12,375,000	56,902,465	5,081,605	61,984,070	46,878,134
MBA Managed Construction	6,213,249	1,150,000	7,363,249		7,363,249	8,044,557
Soft Costs	8,087,386	-	8,087,386		8,087,386	4,665,600
Site Acquisition	40,840,790	-	40,840,790		40,840,790	40,843,294
Contingency	5,331,110	1,000,000	6,331,110	(5,081,605)	1,249,505	-
<b>Subtotal Infrastructure</b>	<b>105,000,000</b>	<b>14,525,000</b>	<b>119,525,000</b>	<b>-</b>	<b>119,525,000</b>	<b>100,431,585</b>
<b>Total Ballpark Project</b>	<b>517,529,185</b>	<b>27,487,509</b>	<b>545,016,694</b>	<b>-</b>	<b>545,016,694</b>	<b>520,742,943</b>
						<b>95.5%</b>

<sup>1</sup> Includes all requisitions paid as of February 28, 2010

<sup>2</sup> The project additions are items beyond the approved final GMP budget that require additional funding. To date, the following items have been approved:

- \$6 million for Ballpark FF&E
- \$6,962,509 additional Twins contribution for approved alternates

For a total increase of \$12,962,509 to the Team Managed Ballpark Budget

- \$3,375 million for MNDOT Funding Agreement for Ramp A walkway
- \$9 million additional contribution from the Twins and Target Corporation for plaza enhancements

For a total increase of \$12,375,000 to the Infrastructure CM Managed Construction

- The MBA Board authorized the allocation of \$1 million of the MBA's interest and investment earnings for District Enhancements and Public Art
- \$150,000 for Northstar Funding Agreement for Public Art in the Vertical Circulation Building

For a total increase of \$1,150,000 to the Infrastructure MBA Managed Construction

- And \$1 million for LEED-related infrastructure improvements, added to the Contingency budget

<sup>3</sup> Includes change orders 1 through 36

Pending receipt of bids, up to \$1.193 million will be available for additional improvements on 3rd Ave N for the CLBT connection.  
At that time the contract amount will be formally incorporated into the project budget under MBA Managed Infrastructure Construction.