



COMMISSIONERS

*STEVE CRAMER, CHAIR
JOAN CAMPBELL
BARB SYKORA
MICHAEL VEKICH
JOHN WADE*

MONTHLY PROJECT STATUS REPORT

MEETING OF SEPTEMBER 18, 2009



Date: September 18, 2009

Subject: September 2009 Monthly Project Status Report

Ongoing Construction:

- Finish millwork installation has begun within the Champion's Club. Locker installation is complete in the Twins clubhouse, tile installation continues in shower areas.
- Finish ceilings, countertops, cabinets, and millwork installation continues throughout the ballpark.
- Final flooring (wood, carpeting, terrazzo, MMA, and tile) continues on all levels of the ballpark.
- Final painting and wall finishes continue on all levels.
- Final electrical and mechanical trim are being installed at all levels in the right field corner, and along the first base line.
- Wall and ceiling closures are now underway in the Twins Administration building.
- Sub-roof assemblies, fireproofing, and insulation continue beneath the stadia sections on service level, down the 3rd base line, and in the outfield corridor.
- Final adjustments are underway as bowl facing glass installation continues, towards completion.
- Electrical, audio, video, and mechanical rough-in continues within the scoreboard control room, the press box, and broadcast suites.
- Field lighting installation is complete. Burn-in and aiming is tentatively scheduled for late September.
- Sidewalk improvements are complete along 5th and 7th Streets..
- Craig David has mobilized and begun the installation of the "transit" artwork panel.
- Northstar has announced November 16th as the Opening day for the commuter rail system and the LRT extension from Warehouse District to the ballpark.
- The Northstar / MBA / Twins O&M Agreement has been executed. Collectively, the commuter platform, the Vertical Circulation Building, and the LRT platform will be known as "Target Field Station."
- Northstar has accepted the LRT extension and the commuter rail station as substantially complete. The LRT overhead catenary system is energized, and train and system testing is now underway. Metro Transit operation training and simulated train trips are scheduled to begin next week.
- The topping and structural pours for the plaza extension along 6th Street are complete. Railing installation is complete. The sidewalk restoration along 6th is complete, we are awaiting the arrival of all plaza and sidewalk lighting fixtures.
- The 7th Street sidewalk widening is complete.
- Restoration and replacement of fencing is underway along 7th in front of the "A" ramp, as well as along 3rd Ave N between 7th and 10th.
- Plaza topping slab placement is complete on the main plaza. Hand-set stone is being placed at various plaza seating areas.
- Gate structure installation is primarily complete.
- Final fireproofing is nearing completion in the center field area.

MBA Monthly Project Status Report

September 18th, 2009

Page 2

- Work continues on the elevated walkway structure between the “A” ramp and the ballpark. The sidewall glass panels are basically complete, and the transition slabs from the walkway into the “A” ramp are underway. Electrical rough-in is underway for the lighting, and electronic entry system.
- Daktronics’ wiring for the video displays continues back towards the scoreboard control room.
- The playing field grass is in place. Larry DeVito continues to work on the infield, and cleaning up the foul lines, infield edges, and warning track transitions. Overall, the grass is extremely healthy.
- Railing and seating installation continues throughout the bowl.
- Food service equipment installation (counters, cook-tops, hoods, fans, beverage dispensers) continues at all levels.
- Punchlist inspections continue within the commissary areas, restrooms, and within the club and suite levels in right field, the retail store area, and in the Metropolitan Club. Plaza punchlist efforts and building exterior punchlists will begin next week.
- Modifications to the roof structure of the core building are underway to accept installation of the Al Price artwork.

Systems Startup:

- Permanent power continues to be brought online throughout the ballpark, starting from the right field electrical room.
- Permanent connection to the HERC steam line is complete, and the feed is live into the mechanical room.
- The fill-and-flush of the chilled water system continues.
- The fill-and-flush of the hot water/boiler system continues.
- Several fire protection zones have been energized and are monitored.
- The steam supply to the ballpark is scheduled to be energized on October 5th.

Design:

- All required Federal documents associated with the ARRA grant for the 3rd Ave N improvements are complete and under review by FHWA. Advertisement of the project has not yet been authorized.
- Final design is completed for extended improvements along 7th Ave west of the ballpark. Mortenson is doing a final cost estimate and we hope to give NTP next week.
- A design to enhance the sidewalk along 2nd Ave N is complete, pricing is underway.

Other:

- Discussions continue with Hennepin County (HERC) to identify scope and funding for additional improvements along 7th St, west of the ballpark.
- Work continues with URS Corp, McGrann-Shea, and County staff for the preparation of registered land survey documents and exhibits.
- Negotiations continue with the City regarding the execution of an O&M agreement for the Cedar Lake Bike Trail.

Schedule:

- Focus continues to shift towards the process of completing spaces, performing final inspections and tests, and obtaining limited C of Os for turnover to the Twins beginning at the end of this year.

Quality:

- AET and Braun-Intertec continue to provide on-site special inspections and testing. Discrepancies and non-conformance items are recorded and tracked until resolved. Both contract scopes of work are winding down.
- Populous continues to provide on-site observation reports.

Claims/Change Orders/Disputes:

- The project team continues to meet weekly to examine and negotiate various cost issues, change orders, and disputes as they arise.
- Agreement has been reached between the Twins, the City, and the design team on all outstanding code issues. The Twins are in the process of developing operational plans to address their daily means to address and operationally manage many of these issues.

Budget:

- Overall the project remains within budget. We continue to work with City staff to identify additional areas for improvement in the final construction season before the opening.

Community Workforce Participation:

- Project workforce goals, as well as S/W/MBE project goals are currently being exceeded.

Safety:

- Mortenson continues to pursue recognition for the Ballpark Project in the 2009 MNSHARP safety program, as administered through OSHA, which is reflective of the project's good safety record through the 2009 construction season.

As you know, numerous other activities are ongoing, and I may be reached at (612) 543-7273 should you have any questions or comments regarding the foregoing.

MINNESOTA BALLPARK AUTHORITY

Ed Hunter
Project Manager



COMMISSIONERS

STEVE CRAMER, CHAIR

JOAN CAMPBELL

BARB SYKORA

MICHAEL VEKICH

JOHN WADE

PROJECT BUDGET REPORT

MEETING OF SEPTEMBER 18, 2009

AUGUST 2009

Minnesota Twins Ballpark Development Hennepin County, Minnesota Ballpark Authority, Minnesota Twins Executive Summary as of August 31, 2009						
	(A) Approved Budget (Final GMP)	(B) Approved Budget Revisions ²	(C) = (A) + (B) Approved Adjusted Budget	(D) Change Orders ³ Adjusted Budget	(E) = (C) + (D) Total Adjusted Budget	(F)
						(G) = (F) / (E)
Ballpark						(H) = 100% - (F) Balance to Complete
CM Managed Ballpark	346,490,748	-	346,490,748	24,223,482	370,714,230	295,659,511
Team Managed Soft Costs	48,000,000	6,000,000	54,000,000	(24,223,482)	54,000,000	45,644,283
Contingency	18,038,437	6,962,509	25,000,946	-	777,464	0.0%
Subtotal Ballpark	412,529,185	12,962,509	425,491,694	-	425,491,694	341,303,794
Infrastructure						
CM Managed Construction	44,527,465	12,375,000	56,902,465	4,325,716	61,228,181	41,757,139
MBA Managed Construction	6,213,249	1,150,000	7,363,249	-	7,363,249	7,185,240
Soft Costs	8,087,386	-	8,087,386	-	8,087,386	4,500,972
Site Acquisition	40,840,790	-	40,840,790	(4,325,716)	40,840,790	40,843,294
Contingency	5,331,110	1,000,000	6,331,110	-	2,005,394	-
Subtotal Infrastructure	105,000,000	14,525,000	119,525,000	-	119,525,000	94,286,646
Total Ballpark Project	517,529,185	27,487,509	545,016,694	-	545,016,694	435,590,440
						79.9%
						20.1%

¹ Includes all requisitions paid as of August 31, 2009

² The project additions are items beyond the approved final GMP budget that require additional funding. To date, the following items have been approved:

- \$6 million for Ballpark FF&E

- \$6,962,509 additional Twins contribution for approved alternates

For a total increase of \$12,962,509 to the Team Managed Ballpark Budget

- \$3,375 million for MNDOT Funding Agreement for Ramp A walkway

- \$9 million additional contribution from the Twins and Target Corporation for plaza enhancements

For a total increase of \$12,375,000 to the Infrastructure CM Managed Construction

- The MBA Board authorized the allocation of \$1 million of the MBA's interest and investment earnings for District Enhancements and Public Art

- \$150,000 for Northstar Funding Agreement for Public Art in the Vertical Circulation Building

For a total increase of \$1,150,000 to the Infrastructure MBA Managed Construction

- And \$1 million for LEED-related infrastructure improvements

For a total increase of \$1,000,000 to the Infrastructure Contingency

³ Includes change orders 1 through 30

Pending receipt of bids, up to \$1.193 million will be available for additional improvements on 3rd Ave N for the CLBT connection.
At that time the contract amount will be formally incorporated into the project budget under MBA Managed Infrastructure Construction.



COMMISSIONERS

STEVE CRAMER, CHAIR

JOAN CAMPBELL

BARB SYKORA

MICHAEL VEKICH

JOHN WADE

COMMUNITY PARTICIPATION PROGRAM UPDATE

MEETING OF SEPTEMBER 18, 2009



with Thor Construction

DATE: September 15, 2009
TO: Dick Strassburg, Minnesota Twins
FROM: Lynn R. Littlejohn
RE: Minnesota Twins Ballpark Community Participation Program

SWMBE Program

- The SWMBE project goal is 30%. The aggregate SWMBE participation achieved to date is 32%.
- We have procured approximately \$307M dollars of work with \$99M committed to SWMBE firms.
- Through August, \$89 million has been paid to SWMBE firms; 89% of the amount committed.
- 121 different SWMBE firms have been utilized on the project with 90% being local firms.

Workforce Diversity

- The project utilization goals are 25% minority and 5% female. The goals are expressed as a percentage of the total project work hours.
- The project utilization levels through August were 26% minority and 6% female with approximately 1,734,000 total hours worked.
- The project is exceeding both the minority and female goal.

	June Hours	July Hours	Aug Hours	Cumulative Hours thru August 2009	Goal
Total Minority %	30%	28%	27%	26%	25%
Total Female %	8%	8%	8%	6%	5%

Community Workforce Program

- To date 59 individuals have been hired for the CWP program; 46 males and 13 females.
- The referral organizations have been Summit Academy (33 hires), Construction Careers Coalition (6 hires), Merrick (2 hires), St. Paul College (2 hires), and the Bricklayers Youth Development Program (1 hire).
- The remaining 15 hires have been 3 applicants and 12 first year union apprentices.
- We have exceeded the goal of 50 placements for the project.

Minnesota Twins Ballpark Project
SWMBE Participation Summary



This report reflects procurement activity through August 2009

Contract Number	Contractor/ Subcontractor	Scope of Work	\$ Amount	Contract Commitment	Total SBE Commitment	SBE Amount Paid	Total MBE Commitment	MBE Amount Paid	Total WBE Commitment	WBE Amount Paid	Certifications
0	Shamrock Disposal Able Fence Biffs GSSC United Rentals URS Mtac Electric SDQ Ltd. Twin City Security Franz ReproGraphics Safety Signs	Dumpsters Fencing Sanitation Security Signage Surveying Temporary Power Janitorial Services Security Printing Signage	310,000 195,000 170,000 60,000 140,000 50,000 234,900 32,400 109,000 3,097 8,000	170,000 234,900 109,000 132,569	179,828 467,182	310,000 195,000	330,992 144,528	CERT CERT CERT			
1.1	Rehbein Companies MBE Inc. OTA Trucking Inc	Site Demolition Trucking Trucking	1,653,200	747,600 149,976	521,770 111,327	1,700,000	1,781,136	CERT CERT CERT			
1.2	Belair Excavating Pete's Water & Sewer Midwest Land Surveyors FPI Paving Contractors Frontier Construction Shaw Trucking, Inc. Collysis	Site Utilities Water and sewer Survey and layout Paving Sewer and water Trucking Loop / Hand Hole	1,416,375	15,698	14,904	146,670 208,500 345,000	406,475 12,330 249,610 446,155	CERT CERT CERT UCP CERT CERT			
2.1	Ed Kraemer E & J Rebar Marine Constructors Electrical Install & Maint Nadeau E-Con Placer MTEC Electric Shaw Trucking Midwest Land Survey Rehbein Companies	5th Street Bridgework Rebar furnish/install Vibration Monitoring Conduit systems Backfill Material & Placement Concrete/Pumping Electrical Work Trucking Survey & Layout Export mat'l BNSF row	1,274,196	26,060 223,176	30,655 239,690	118,262 14,049 2,500	179,279 2,500	187,473 2,625			
2.2	Rehbein Co	BNSF Soil Preparation Northstar Soil Preparation Trucking	235,428	511,630	48,355	235,428	335,786	CERT			
2.3	Belair Shaw Trucking							CERT			

Minnesota Twins Ballpark Project
SWM/BE Participation Summary



This report reflects procurement activity through August 2009

Contract Number	Contractor/Subcontractor	Scope of Work	\$ Amount	Contract Commitment	Total SBE Commitment	SBE Amount Paid	Total MBE Commitment	MBE Amount Paid	Total WBE Commitment	WBE Amount Paid	Certifications
3.1	Midwest Land Survey	Survey & Layout	6,600	6,600	-	-	-	-	-	-	CERT
	Ames E & J Rebar O'Malley Construction Bald Eagle Erectors Midwest Land Survey Nordic Contracting Safety Signs	Bridges Rebar Material Concrete site walk Rebar Install Survey Concrete pumping Signage	14,175,000		541,716 485,000	655,009 480,452	120,000 50,000 100,000	1,977,973 83,065 139,730	2,048,639 83,065 139,730	118,941 CERT CERT CERT CERT	
3.1b	Collysis	Under Bridge Light Install	1,225,667	1,225,667	1,568,667	1,568,667	635,697	635,697	635,697	635,697	CERT
3.1c	Alliant Mechanical	Under Bridge Ventilation	756,126	756,126	756,126	756,126	756,126	756,126	756,126	756,126	CERT
3.2	Atlas	Piles Survey Concrete Pumping Pipe Pile	7,247,300		715,000	993,061	394,500	414,109	192,000	180,631	CERT CERT CERT
3.3	Midwest Land Survey		7,247,300		715,000	993,061	394,500	414,109	192,000	180,631	CERT CERT CERT
3.4	Nordic Contracting										CERT
3.5	Soil Anchor Systems										CERT
4.1	Ramsey Excavating	Pile Cap Excavation Trucking	1,152,544	1,152,544	2,566,327	2,566,327	212,600	697,566	5,878,019	7,439 993,723	16,194 1,382,712
4.2	MBE Inc.		51,823,067		5,500,000	452,388 488,191	550,000	4,500,000 88,000	4,500,000 88,000	4,500,000 88,000	4,183,936 116,000
	Mortenson Woody's Woody's Nordic Contracting E&J Rebar J.M.O.S. Amsysco Yaw Construction Anderson Iron Works Vic's Crane Thor Construction An-Tec Designs Advanced Specialties Co. Advanced Equipment Advanced Shoring Co.	Concrete Foundation 17 Pile Cap Rebar Install Rebar Supply & Install Concrete Pumping Reinforcing Steel Purchase Plywood Post Tension Material Supply Misc. Concrete-Labor Only Concrete Embeds Crane Rental Stadia Step Forming Misc. Metals Embeds Concrete and Masonry Supplies Supplier of Equipment Rental of Forming and Scaffolding			389,173 550,000	488,191	285,000	265,573	75,000 109,151	71,468 109,151	
											CERT WBENC MMSDC CERT CERT State of MN CERT

Minnesota Twins Ballpark Project
SWMBE Participation Summary

This report reflects procurement activity through August 2009

Contract Number	Contractor/Subcontractor	Scope of Work	\$ Amount	Contract Commitment	Total SBE Paid	SBE Amount Paid	Total MBE Commitment	MBE Amount Paid	Total WBE Commitment	WBE Amount Paid	Certifications
5.1e	Adudell / Granite RE Simplex Supplies	Waterproofing Supplies	665,000						119,014	119,735	State of MN
5.1n	Bulach Custom Rock Nordic Contracting CaccioInfi	Plaza Topping Concrete Material Supplier Joint Caulking	1,206,975	1094	80,980	193,728	140,751				CERT CERT
5.2	Hanson Vic's Crane Zimmerman Trucking Eagle Clan Enterprises Princess Trucking	Structural Precast Crane Rental Haul Precast Concrete Caulking Precast Trucking	11,593,262						364,000	751,857	WBENC
5.3	Meyer Contracting	Site Utilities - 6th & 2nd	489,000						100,000	136,775	MN Dept. of Admin
5.4	LeJeune Steel A & L Products Chicago Decking Superior Iron Woody's Rebar Vic's Crane	Structural Steel Raw Material Metal Deck Supply Supply Structural Bolts Welding & Misc. Metals Crane Rental	24,551,000	1,905	925,645	814,991	270,932	1,545,573	742,364	500,000	CERT CERT
5.5	Metro Building Systems	Metal Building	397,463		300,000	270,932		566,520	569,720	83,799	WBENC
6.1a	MMC State Mechanical - Bridge Plaza State Mechanical - Base Building RES Specialty Services Lumbar Mechanical Go Fetsch Mechanical Kumar Mechanical Vic's Crane Insulation Midwest Sage Services Bald Eagle Amit Enterprises	Mechanical Underground Plumbing Mechanical Insulation Pipe Fitter Labor/Mat'l Equip. Pipe Fitter Labor/Purch. Equip. Mech. Labor & Material Crane Hoisting Service Mechanical Insulation Temp Controls & Install Provide Rental of Ganties & Operators Provided HVAC Dry Equipment & Mater's	29,445,065	1,767,795	1,391,344	1,261,106	1,237,247	665,987	741,730	2,922,191	CERT CERT CERT CERT MMSCD
6.1c	NewMech	Fire Protection			1,592,569	1,513,819		729,988	664,802	7,277	State of MN
									108,078	71,190	
									2,275,400		

**Minnesota Twins Ballpark Project
SWM&BE Participation Summary**

This report reflects procurement activity through August 2009



Mortenson Construction
with Thor Construction

Contract Number	Contractor/ Subcontractor	Scope of Work	Contract \$ Amount	Total SBE Commitment	SBE Amount Paid	Total WBE Commitment	WBE Amount Paid	Certifications
6.2	Gephart Electric Lodahl Inc High Hawk Distributing Elliott Contracting Ramsey Excavating Yaw Construction Granite City Electric Supply American Midwest Power B & L Supply, Inc. AFS Systems Summit Electric Gunnar Electric Ntec Electric Williams Engineering Phasor Electric Full Compass	Supplier Supplier Electrical Trucking Electrical Supplies Conduit Infrastructure Misc. Excavating Demo Lighting Fixtures Power distribution Supplier Supply & Install fire Alarm System Electrical Rough in & Finish Furnish & Install Generators Plaza Light Fixtures 40 KVA & 100 KVA Ups Champion Club Installation Wall Mount Broadcast Boxes	29,420,215 133,492 1,361,310 10,000 25,191 154,372 71,332 133,904 748,849 118,559 10,119,501 1,254,353 612,329 1,474,098 53,763 1,072,235 750,565 6,273,985 233,312 11,656 5,000 39,548 4,667,677	79,805 1,978,201 5,011,528 1,070,939 27,714 1,521,200 2,536,793 528,844 1,197,331 67,456 76,863 834,049 1,254,353 612,329 1,474,098 53,763 1,072,235 750,565 8,322 39,548	34,513 1,978,201 5,011,528 1,070,939 27,714 1,521,200 2,536,793 528,844 1,197,331 67,456 76,863 834,049 1,254,353 612,329 1,474,098 53,763 1,072,235 750,565 8,322 39,548	34,513 1,978,201 5,011,528 1,070,939 27,714 1,521,200 2,536,793 528,844 1,197,331 67,456 76,863 834,049 1,254,353 612,329 1,474,098 53,763 1,072,235 750,565 8,322 39,548	CERT State of WI CERT CERT CERT WBENC CERT CERT State of MN CERT WBENC CERT MMSDC CERT CERT	CERT CERT CERT WBENC CERT CERT WBENC CERT MMSDC CERT CERT
6.3	Schindler Elevator Co. B&L Electric Arrow Lift Carr Trucking	Elevators Supplier Installing Wheel Chair lifts Trucking						CERT CERT NC UCP
6.4a	Interclad Johnson Sales of Tamarack Johnson Sales of Tamarack Bredemus	Aluminum Entr.& Storefront Shop Sealants Exterior Glass Supplies						State of MN State of MN CERT
6.5	Americet, Inc. Vic's Crane American Aircarrier	Architectural Precast Crane Rental Stone Material Supply	8,746,005					WBENC MN Dent. of Admin
								760,008 537,380
								760,008 537,260


Minnesota Twins Ballpark Project
SWMBE Participation Summary



This report reflects procurement activity through August 2009

Contract Number	Contractor/Subcontractor	Scope of Work	\$ Amount	Contract Commitment	Total SBE Paid	SBE Amount Paid	Total MBE Commitment	MBE Amount Paid	Total WBE Commitment	WBE Amount Paid	Certifications
6.6	Mortenson B & D Associates Durant Mobile Wash	Masonry Masonry Power Washing	12,475,352	6,104,750	7,381,716				69,608	66,393	CERT CERT
6.7a	Metro Manufacturing Metro Erectors Inc.	Steel Stairs Stair Installation	1,287,320	435,686	378,326						CERT
6.7b	Amerect, Inc. Am-Tec Designs, Inc.	Precast/ Tubes Fab. Architect - Precast	2,380,840				825,574	660,217			
6.7d	K & K Fabrication, Inc.	Wood Louver Back up Steel	282,775								
6.7d.1	E&J Rebar	Louver Install	97,918								
6.8	Sports Fields, Inc. Ramsey Excavating Mickman Brothers, Inc. Sage Services Shaw Trucking Insulation Midwest MN Sodding Company Absolute Commercial Flooring	Playing Field Excavating Installation of Irrigation System Conduit Chase Install Hauling bulk Materials Installing Sod & Playing Field Preparation Install Turf in Batting Cages	2,667,077	236,748 78,729 22,487	29,005 24,082 314,633		5,416 65,604	98,031 70,139	13,500		CERT CERT CERT CERT CERT CERT CERT
6.9	Interclad Johnson Sales of Tamarack	Bowl Facing Glass Supplier	2,247,390					145,000	144,354	State of MN	
6.10	Veit, Inc. Safety Signs Shaw Trucking Enviro. Enhancements MBE, Inc. Midwest Land Surveyors Yaw Construction Rock On Trucking Joan's Minority Supply Kang Contracting	Storm Retention Signage Trucking Storm Water: Street Sweep Trucking Surveying Retaining Wall Trucking Supplies Trucking	3,071,445					3,385 22,539 635,029 514,078 146,908 121,908 4,329	43,075 38,677 5,299 77,695	43,075 38,677 5,299 77,695	CERT CERT CERT CERT CERT CERT CERT State of MN CERT


Minnesota Twins Ballpark Project
SWMBE Participation Summary



This report reflects procurement activity through August 2009

Contract Number	Contractor/Subcontractor	Scope of Work	\$ Amount	Contract \$ Amount	Total SBE Commitment	SBE Amount Paid	Total MBE Commitment	MBE Amount Paid	Total WBE Commitment	WBE Amount Paid	Certifications
7.1	Econ Paver FPI Paving	Supplied & Operated Conveying Equip. Bituminous Paving	100,583	9,254,440	925,444	876,003	489,438	1,361,460	1,038,237	777,313	CERT CERT
	Olympic Wall Systems Tri-Construction Wallboard, Inc.	Inter. Drywall/Ext. Stud Framing & Drywall Drywall Material		100,000	236,790						CERT CERT
	Homeco Insulation	Sprayed Insulation		50,000	106,512						CERT CERT
	Metzger Building Mats	Supplier									CERT CERT
	Lutz Company	Supplier									CERT CERT
	Stripe Right	Caulking									
7.2	Daktronics Inc. Globenet Telecom. Centron Systems, Inc. Avian, Inc.	Video Display Supply & Install Supplier Supplier	8,275,000	328,814	328,814	430,000	98,089	462,509	462,508		CMSDC DFW MBC State of MO
	M.G. McGrath	Metal Panels	7,769,945								
	Allied Elec. & Indust. Supply Spec 7 Group	Electrical Supply Waterproofing		1,397,800	1,339,107						CERT CERT
7.3a	Berwald Roofing JMOS Valley Construction Supply	Roofing Insulation Supplier Material Supplier	2,365,070		92,000	278,433					
7.3b											
7.4	Irwin Seating Athena FF&E, Inc.	Seating Manufacture & Install	5,723,191		1,291,059	453,409					
7.5a	Standard Iron E & J Rebar A&L Products & Services	Misc. Metals Erect Misc. Metals Raw material Supplier	3,200,000		128,362	128,362					
7.5b	Jerry's Floor Store	Wood Flooring	266,630								
7.5f	Hufcor of Minnesota	Cooling Doors	474,998								
7.5h&n	Grazzini Brothers	Floor/Wall Tile	1,854,260								

Minnesota Twins Ballpark Project
SWMBE Participation Summary



This report reflects procurement activity through August 2009


Contract Number	Contractor/ Subcontractor	Scope of Work	Contract \$ Amount	Total SBE Commitment	SBE Amount Paid	Total MBE Commitment	MBE Amount Paid	Total WBE Commitment	WBE Amount Paid	Certifications
7.5i	Twin Cities Acoustics Midwest Window Systems	Supplier Acoustic Ceilings Supplier	1,134,534			790,500	642,326			MA MBDC CERT
7.5j	Swanson & Youngdale Floors Northwest J.M.O.S Davidson Decorating	Painting/Wall Coverings Supplies Supplies Painting	1,498,710			350,000	198,075			CERT CERT State of MN
7.5l	St. Paul Linoleum Absolute C. Flooring Architectural Sales	Flooring Supply Acoustical Ceiling Products	1,074,540			150,850	98,235	226,250	94,549	WBENC CERT
7.5m	Staging Concepts, Inc. Bald Eagle Erectors TEK Steel Fabricators Roettger Welding Production Design Products	Handrails Installer of Ornamental Railing Railing Fabricator Fabricator Fabricator	4,904,607			404,393	404,393	700,000	429,853 476,308	CERT CERT CERT CERT
7.5p	Q.C. Companies Simplex Construction Supplies	MMA Flooring Supplier	650,000			65,000	65,000	700,000	108,538	MN UCP
7.5q	Carcioffini Co.	Caulking	567,581	567,581	623,361					CERT
7.5r	Infinity Access	Personal Fall Arrest	135,593							
7.6	Mortenson BMSI C & H Baseball U.S. Framers & Finishers M.J.'s Contract Appliance	Rough Carpentry Specialties Baseball Equip. & Field Wall Pads Rough & Finish Carpentry Supplier	5,219,411	811,965	648,515	171,655	227,611	176,426	258,084	WBENC CERT CERT CERT
7.6a.1	Pugleasa Company	Loading Dock Equipment	36,582						60,247	



Mortenson with Thor Construction

Minnesota Twins Ballpark Project SWMBE Participation Summary

This report reflects procurement activity through August 2009



This report reflects the cumulative hours worked through August 2009

Cumulative hours through August 09, 2009												
Subcontractor	August 09 Hours											
	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total
	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total
	Hours	Minority	Female	Minority	Female	Minority	Female	Minority	Female	Minority	Female	Minority
	Hours	%	%	Hours	%	Hours	%	Hours	%	Hours	%	Hours
1.1 Rehbein												
Bartarscone Construction	5728.50	711.50	725.50	12.22%	12.85%	678.00	242.00	60.00	35.89%	8.85%	229.75	75.00
Egan Companies	228.25	9.00	10.00	0.05%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Environmental Enhancements	139.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Tree Top	107.25	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Felkes Farms	27.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Midwest Asphalt	48.84	32.42	9.00	59.14%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Fratialone	41.50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Total 1.1	6363.09	785.07	725.75	12.99%	11.40%	678.00	242.00	60.00	35.89%	8.85%	229.75	75.00
1.2 Belair												
Frontier Construction	930.00	201.00	40.00	20.87%	4.24%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Midwest Land Surveyors	111.50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
FFI Paving	597.75	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Petes Water & Sewer	234.50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Advanced Concrete Sawing	51.50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
EIM Pipe Services Inc.	84.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Stellar Concrete & Masonry	54.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Highway Technologies, Inc.	0.75	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Shaw Trucking, Inc.	162.25	11.75	0.00	72.46%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Thomas & Sons Construction	280.50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Quality Restoration Services	57.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Midwest Boring Inc.	321.75	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Vell	82.50	8.00	3.00	9.70%	3.84%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Total 1.2	14,047.40	2,401.75	510.40	17.10%	3.93%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
2.1 Kramer												
Belair	7250.00	1098.50	558.50	15.33%	7.70%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
Nadeau Excavating	238.00	41.00	0.00	17.15%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
E&J Rebar	230.75	23.00	2.00	7.70%	0.87%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Atlas Foundation Advanced Concrete Sawing	65.50	58.00	2.20	10.03%	3.89%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Rainbow, Inc.	2.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
North Country Roadways	101.00	0.00	13.00	0.00%	12.16%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Bluminous Roadways	21.00	3.00	0.00	14.39%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Collins Electrical	89.25	24.25	0.00	27.17%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00
Total 2.1	815.00	1228.75	595.50	14.42%	6.88%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
2.2 Rehbein												
3.1 Ames	1342.75	231.75	77.60	18.75%	20.93%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
Velt	1342.75	281.75	76.50	18.75%	20.93%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
Safety Signs	-	44.75	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
Midwest Land Surveyors	71.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
Collins Electrical	1171.50	2125.50	529.00	18.16%	4.52%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
Nordic Contracting	208.75	177.25	0.00	34.81%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
O'Malley Construction	67804.00	10423.00	2779.00	15.37%	4.02%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
E&J Rebar	105.50	184.50	0.00	27.85%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
Alliant Mechanical	1828.50	191.50	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
Advanced Concrete Sawing	15.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
Bald Eagle Erectors	3077.00	1486.50	19.50	47.88%	0.53%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
Sowles Co.	735.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
Global Specialist Contractors	3232.50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%
H&R	205.50	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00%



units of construction

MINNESOTA TWINS BALLPARK
Workforce Utilization Summary

This report reflects the cumulative hours worked through August 2009

Subcontractor	Cumulative Hours through August 2009										
	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total
Hours	Minority	Females	Hours	Minority	Females	Hours	Minority	Females	Hours	Minority	Females
BrightLuminous Roadways	83,000	25,000	10,000	31,539%	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00%
Rainbow, Inc.	987,000	0.00	451,000	0.00%	18,48%	0.00	0.00	0.00%	0.00	0.00	0.00%
Sapient Electric	385,000	60,000	10,000	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Metropolitan Mechanical	900,500	335,000	60,000	37.3%	0.00%	0.00%	0.00	0.00%	0.00	0.00	0.00%
A-FS Systems Inc.	19,000	1,000	1,000	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Johnson Controls	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Total 3.1	1,928,135.50	4497.25	357.50	16.35%	3.85%	0.00	0.00	0.00%	0.00	0.00	0.00%
July 09 Hours											
August 09 Hours											
Midwest Land Surveyors	1873.50	0.00	80,000	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Nordic Contracting	395,000	371.50	0.00	80,55%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Total 3.2	27,512.60	4640.00	291.00	16.87%	10.24%	0.00	0.00	0.00%	0.00	0.00	0.00%
1.1 Ramsey Excavating	11956.00	27457.50	107,000	22.87%	80.1%	0.00	0.00	0.00%	0.00	0.00	0.00%
Total 4.1	11,956.00	27457.50	107,000	22.87%	80.1%	0.00	0.00	0.00%	0.00	0.00	0.00%
1.2 Mortenson - Concrete	246751.00	657250.50	18445.00	26.70%	74.5%	10472.50	3219.00	908.50	30.74%	8.68%	0.00%
Woolley's Rebar 4-26/4-2d	6897.00	770.00	11,000	11.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Nordic	843.50	745.25	5,000	88.1%	0.00%	12.00	0.00	100.00%	0.00%	1.00	0.00%
△ A. Rebar	53384.00	11987.50	241,000	22.77%	45.27%	699.00	243.00	40.00	34.76%	5.72%	0.00%
Ceco	70866.75	17886.50	389.50	24.45%	5.19%	0.00	0.00	0.00%	0.00	0.00	0.00%
Raw Construction	5616.00	2565.50	0.00	44.08%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Janny's	531.00	213.00	0.00	40.1%	0.00%	0.00	0.00	0.00%	14.00	0.00	0.00%
Penair Company	122.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
5.1g RAM	988.00	87.50	0.00	6.47%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Mr. Miller Construction	3095.50	261.50	17,000	65.3%	44.4%	751.00	328.00	128.00	44.87%	17.5%	0.00%
Advanced Concrete Sawing	13,000	1,000	0.00	24.52%	20.77%	6,000	1,000	1,000	16.67%	21.67%	0.00%
Total 4.2	38,877.75	102,997.25	245,625.00	26.27%	63.1%	11920.50	3813.00	1076.30	31.04%	1361.50	28.65%
5.1.e Adutadel / Granite RE	1738.25	-417.75	200.25	28.99%	0.00	0.00	0.00	0.00%	0.00	0.00	0.00%
SPFS Infrastructure, Inc.	1236.00	0.00	59,200	0.00%	74.3%	0.00	0.00	0.00%	23.30	0.00	0.00%
Total 5.1e	2074.25	417.75	381.25	16.49%	13.92%	0.00	0.00	0.00%	23.30	0.00	0.00%
5.5. In Bullock Custom Rock	1138.00	381.00	10,000	33.48%	6.35%	218.50	127.50	33.51%	6.62%	218.50	21.56%
Nordic Contracting	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Carolina Oil Inc.	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Surde Land Surveying	196.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	116.00	0.00	0.00%
Surfaces Art & Rep.	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Total 5.1f	13,330.00	381.00	10,000	21.83%	5.68%	226.50	86.00	31.68%	5.68%	183.50	26.37%
5.5.2. Hanson	20678.00	5331.50	86,000	25.42%	4.67%	1928.00	308.50	33.71%	16.0%	89.00	40.87%
Vic's Crane Rental	3446.00	115.50	115.50	0.02%	0.00%	221.00	0.00	0.00%	0.00%	0.00	0.00%
Eagle Clan (Right Way Caulking)	2671.50	866.00	0.00	32.25%	0.0%	807.50	210.50	59.00	26.07%	7.31%	0.00%
Total 5.2	35,959.50	614.00	977.50	21.38%	3.67%	296.50	86.50	367.50	29.1%	28.80	26.00
5.3. Meyer	1794.00	435.50	31.00	25.28%	2.68%	0.00	0.00	0.00%	0.00	0.00	0.00%
Advanced Concrete Sawing	15.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Quality Restoration	49.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Total 5.3	1,456.00	435.50	31.00	24.41%	4.95%	0.00	0.00	0.00%	0.00	0.00	0.00%
5.4. Le Jeune Steel	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Woodly's Rebar	50544.00	15030.50	2351.50	29.32%	4.64%	2594.00	91.00	25.56%	3.32%	1116.00	21.10%
Vic's Crane	1829.00	8.50	6.50	0.04%	0.04%	0.00	0.00	0.00%	0.00	0.00	0.00%
Rainbow, Inc.	4020.50	227.50	884.00	18.45%	16.25%	213.00	409.00	321.00	24.45%	692.50	16.50%
Total 5.4	61,564.50	15,815.50	305.00	26.45%	4.64%	4257.00	1099.50	412.00	26.1%	397.00	15.60%
5.5.5 Metro Building	675.00	24.50	0.00	31.07%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%
Progressive Building	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00%	0.00	0.00	0.00%



with Three Construction

MINNESOTA TWINS BALLPARK
Workforce Utilization Summary

This report reflects the cumulative hours worked through August 2009



Smith Thor Construction

MINNESOTA TWINS BALLPARK
Workforce Utilization Summary

This report reflects the cumulative hours worked through August 2009.

Cumulative hours through August 2009																
Subcontractor	August 09 Hours															
	July 09 Hours							Total								
	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	
	Hours	Ministry	Female	Male	Minority	Female	Male	Hours	Ministry	Female	Male	Minority	Female	Male	Female %	
6.6 Mortenson - Masonry	13,111.50	4397.00	128.00	33.31%	9.88%	343.00	111.00	6.00	28.36%	1.75%	289.00	84.00	0.00	28.07%	6.50%	
B & D	31152.75	8978.25	127.50	31.07%	3.97%	749.00	0.00	0.00	0.00%	0.00%	494.00	138.00	400.50	27.47%	8.05%	
Durant Mobile Wash	7845.50	21898.00	354.50	27.84%	4.49%	7749.50	2686.50	88.00	38.89%	11.89%	200.00	130.00	523.00	22.35%	0.00%	
Tailored Foam	614.00	301.50	0.00	49.10%	0.00%	156.00	47.75	0.00	30.61%	0.00%	123.00	80.50	0.00	37.79%	10.22%	
Total	111,007.94	22,004.75	4,777.00	28.89%	4.39%	86260.25	2930.00	897.50	15.75	13.04%	0.00%	120.75	9.75	10.00	24.49%	0.00%
6.7a Metro Manufacturing	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	
Metro Erector	5380.50	1381.00	281.50	25.39%	5.25%	1892.00	357.00	108.00	32.69%	9.89%	86.00	51.00	0.00	58.30%	0.00%	
Total 6.7a	5380.50	1381.00	281.50	25.39%	5.25%	1892.00	357.00	108.00	32.69%	9.89%	86.00	51.00	0.00	58.30%	0.00%	
6.7b Amerest	11517.00	3162.50	455.50	26.79%	3.65%	539.50	131.00	0.00	24.28%	0.00%	166.00	0.00	0.00	0.00%	0.00%	
Vics Cranes	657.00	217.00	0.00	46.16%	0.00%	160.00	40.40	0.00	20.00%	0.00%	166.00	0.00	0.00	0.00%	0.00%	
Total 6.7b	12,574.00	3,485.50	733.50	27.59%	5.89%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	
6.7c E&I Rebar	326.50	80.00	31.50	24.50%	9.65%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	
Total 6.7c	326.50	80.00	31.50	24.50%	9.65%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	
6.8 Sports Field	0.00	0.00	0.00	0.00%	0.00%	340.00	340.00	0.00	100.00%	0.00%	448.00	0.00	0.00	100.00%	0.00%	
Midknight Brothers	0.00	0.00	0.00	0.00%	0.00%	108.50	0.00	0.00	0.00%	0.00%	203.50	5.25	0.00	2.58%	0.00%	
Wienzell Plumbing	380.00	0.00	0.00	0.00%	0.00%	322.00	0.00	0.00	0.00%	0.00%	73.00	0.00	0.00	0.00%	0.00%	
Tweet Gartt Mechanical	291.00	0.00	0.00	0.00%	0.00%	160.00	0.00	0.00	0.00%	0.00%	212.00	0.00	0.00	0.00%	0.00%	
Ace Electric	33.00	8.00	0.00	24.24%	0.00%	101.50	24.00	0.00	23.88%	0.00%	135.00	0.00	0.00	0.00%	0.00%	
Insulation Midwest	39.00	20.00	0.00	51.28%	0.00%	48.00	27.00	0.00	0.00%	0.00%	120.00	48.00	0.00	0.00%	0.00%	
Ramsey Excavating	14.00	0.00	0.00	0.00%	0.00%	785.00	152.75	95.50	11.81%	10.51%	144.50	120.00	120.00	22.04%	18.53%	
United Water & Sewer Co.	0.00	0.00	0.00	0.00%	0.00%	114.50	0.00	0.00	0.00%	0.00%	230.50	0.00	0.00	0.00%	0.00%	
Midwest Land Surveyors	0.00	0.00	0.00	0.00%	0.00%	17.00	0.00	0.00	0.00%	0.00%	47.40	0.00	0.00	0.00%	0.00%	
M&B Mechanical	0.00	0.00	0.00	0.00%	0.00%	34.00	0.00	0.00	0.00%	0.00%	413.00	72.00	169.00	17.39%	26.39%	
Grafs Turf Farms	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	114.00	363.00	22.00	0.00%	31.77%	
MM Scodding Co.	0.00	0.00	0.00	0.00%	0.00%	205.50	54.75	92.50	26.49%	4.57%	345.50	23.50	18.68%	7.34%	9.47%	
Total 6.8	737.00	28.00	0.00	3.89%	0.00%	931.00	152.00	0.00	18.35%	0.00%	930.00	224.00	0.00	24.89%	0.00%	
6.9 Interclad	21616.00	590.00	0.00	29.28%	0.00%	132.00	120.00	0.00	100.00%	0.00%	68.00	0.00	0.00	0.00%	0.00%	
Seal-Treat	66.00	17.00	0.00	55.76%	0.00%	132.00	78.00	0.00	100.00%	0.00%	78.00	79.00	0.00	0.00%	0.00%	
Metropolitan Mechanical	150.00	34.00	0.00	22.87%	0.00%	114.00	20.00	0.00	28.75%	0.00%	119.00	31.79%	0.00	21.98%	0.00%	
Total 6.9	2231.00	641.00	0.00	0.00%	0.00%	205.50	54.75	92.50	26.49%	4.57%	345.50	23.50	18.68%	7.34%	9.47%	
6.10 Vaff	19393.75	4105.00	104.75	31.59%	8.35%	710.00	295.50	9.00	41.62%	1.27%	901.50	368.75	30.30	40.90%	3.88%	
Blumhouse Roadways	34.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	
Environmental Enhancements	131.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	13.00	0.00	0.00	0.00%	0.00%	
MBE Trucking	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	
Midwest Land Surveyors	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	
North County Concrete	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	
Rock On Enterprises	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	
Yaw Construction	1.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	
Advanced Concrete Sawing	10.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	23.00	0.00	0.00	0.00%	0.00%	
Sunrise Land Surveying	10.00	0.00	0.00	0.00%	0.00%	74.00	295.50	9.00	39.56%	1.20%	113.50	378.75	30.30	41.24%	3.34%	
Total 6.10	13,215.75	4,105.50	1,08.75	31.07%	8.24%	2601.00	405.00	405.00	34.13%	4.84%	734.50	193.00	678.00	21.17%	25.88%	
7.1 Olympic	73725.75	10956.75	359.50	24.51%	4.84%	820.00	245.00	152.00	31.59%	13.08%	859.00	243.00	493.00	24.83%	56.81%	
7.1-Construction	931.00	345.00	45.00	34.43%	0.00%	34.00	11.00	0.00	32.16%	0.00%	289.50	75.50	0.00	26.03%	0.00%	
Homecare Insulation	83,474.80	27,148.80	4,045.50	26.05%	4.85%	971.00	557.00	319.00	32.89%	5.74%	1045.00	987.00	28.01%	27.84%	0.00%	
Total 7.1	83,474.80	27,148.80	4,045.50	26.05%	4.85%	971.00	557.00	319.00	32.89%	5.74%	1045.00	987.00	28.01%	27.84%	0.00%	
7.2 Daktronics	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	
Premier Electric	1710.00	225.00	44.70	12.62%	4.19%	865.25	136.00	17.50	15.72%	2.02%	409.00	88.00	40.00	21.52%	9.78%	
Total 7.2	4,671.50	682.50	21.50	14.17%	4.67%	1495.75	222.00	17.50	14.41%	1.77%	483.00	98.00	40.00	21.52%	9.78%	
7.3A MG McGrath	18157.00	4,699.00	123.50	25.88%	7.07%	486.25	70.00	20.50	25.72%	0.00%	651.50	132.00	42.00	32.00	25.87%	
Infinity Access Spec / Group	342.50	0.00	0.00	0.00%	0.00%	139.00	0.00	0.00	0.00%	0.00%	140.50	31.00	0.00	40.03%	18.85%	
Total 7.3a	18157.00	4,699.00	123.50	25.88%	7.07%	486.25	70.00	20.50	25.72%	0.00%	651.50	132.00	42.00	32.		



With Their Constituents

MINNESOTA TWINS BALLPARK
Workforce Utilization Summary

This report reflects the cumulative hours worked through August 2009



with Other Constructors

MINNESOTA TWINS BALLPARK Workforce Utilization Summary

This report reflects the cumulative hours worked through August 2009

Subcontractor	Cumulative Hours through May 09										Cumulative hours through August 2009										
	June 09 Hours					July 09 Hours					August 09 Hours					Total					
	Total Hours	Minority	Total Female	Total Minority	Total %	Total Hours	Minority	Total Female	Total Minority	Total %	Total Hours	Minority	Total Female	Total Minority	Total %	Total Hours	Minority	Total Female	Total Minority	Total %	
Custom Refrigeration	552.00	0.00	30.65%	0.00%	0.00%	458.75	142.00	0.00	30.95%	0.00%	471.00	146.00	0.00	31.00%	291.75	114.00	0.00	40.45%	302.00	95.00	0.00
ATMak, Inc.	480.00	0.00	27.77%	0.00%	0.00%	400.00	0.00	0.00	30.00%	0.00%	300.00	0.00	0.00	0.00%	174.00	48.00	0.00	27.57%	0.00	0.00%	0.00%
Minneapolis Concrete Saving	10.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	5.00	0.00	0.00	0.00%	0.00	0.00%	0.00%
Insulation Midwest	76.50	0.00	100.00%	0.00%	0.00%	31.00	0.00	0.00	0.00%	0.00%	17.00	0.00	0.00	0.00%	1.00	0.00	0.00	0.00%	125.50	76.50	0.00
Simplex Criminal	248.50	0.00	0.00%	0.00%	0.00%	125.50	0.00	0.00	0.00%	0.00%	107.00	0.00	0.00	0.00%	207.50	0.00	0.00	0.00%	686.50	0.00	0.00%
Keystream	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00	0.00	0.00	0.00%	207.00	53.00	0.00
Tower Piping	528.00	0.00	41.00%	22.40%	22.40%	549.00	118.00	0.00	21.48%	0.00%	140.00	140.00	0.00	22.40%	370.00	160.00	0.00	25.50%	176.00	0.00	0.00%
Others Mechanical	0.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	121.00	0.00	0.00	0.00%	264.00	0.00	0.00	0.00%	360.00	0.00	0.00%
Beer System Maintenance	658.00	0.00	0.00%	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00	0.00	0.00	0.00%	659.00	0.00	0.00%
Total 8.2	5457.50	122.50	21.00%	24.39%	24.39%	2597.25	420.00	278.00	16.17%	10.34%	287.00	21.88%	10.54%	2788.75	815.50	288.00	29.24%	14240.50	3165.60	1154.00	
Total 9.1	113.50	0.00	11.01%	0.00%	0.00%	0.00	0.00	0.00	0.00%	0.00%	84.00	20.00	0.00	23.81%	113.50	12.50	0.00	11.01%	0.00%	0.00%	
Subtotal	118.20	35.69	30%	26%	6%	119.112	-33.383	9.246	20%	8%	100.943	27.381	7.447	27%	111.127	26%	8%	25%	5%	5%	
Project Total Hours	1394.774	386.315	84.465	26%	6%	111.127	-493.189	44.269	20%	8%	111.127	26%	8%	25%	5%	5%	5%	5%	5%		

Page 6 of 6