

BALLPARK MILESTONES



Summer 2008

- The structural deck of the pedestrian plaza over 394 is completed
- Concourse promenade is completed (does not include landscape finishes)
- Steel installation begins for the ballpark structure and sunshade
- Playing field grass is grown off-site
- Stone installation begins
- Right field tower crane has come down
- 5th street re-opens

Fall 2008

- Right field structure over Interstate 394 is completed
- Stadia installation begins for the seating area
- Home plate tower crane comes down

Winter 2009

- Right field structure is completed
- All concrete pours, which began in January 2008, are completed
- Structure on first-base line side is completed
- Left field tower crane comes down

Spring 2009

- Seat installation begins
- Structure behind home plate is completed
- Stone installation is completed

Summer 2009

- Pedestrian plaza landscaping begins
- Grass is installed on the playing field
- Scoreboard, sunshade and stadia installation is completed
- Structure on third-base line is completed
- Core building in left field is completed -Northstar Rail begins pre-revenue training

Fall/Winter 2009

- Seat installation is completed
- Northstar begins passenger operations

Winter 2010

- Sound system and field lighting are installed and tested
- Ballpark construction is completed

April 2010

- Opening Day

